

MALAWI
MINISTRY OF EDUCATION



SKILLS FOR A VIBRANT ECONOMY (SAVE) PROJECT

PROJECT CODE: P172627

**ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN
FOR
THE PROPOSED CONSTRUCTION WORKS FOR A 2-STOREY WORKSHOP
BUILDING AND REHABILITATION OF GENERAL FITTING WORKSHOP &
SANITARY FACILITIES AT SOCHE TECHNICAL COLLEGE**

March 2025

Executive Summary

The Government of Malawi, through the Ministry of Education and the Ministry of Labour and Vocational Training, with funding from the World Bank, is undertaking the Skills for a Vibrant Economy (SAVE) Project. This initiative aims to construct and operate a 2-storey building at Soche Technical College. The project will take place on land owned by the college within its campus. The 2-storey building will accommodate four workshops dedicated to:

- Automobile Mechanics;
- Refrigeration and Cooling (RAC);
- Fabrication and Welding; and
- Electrical Installation and Electronics.

The construction of the project is expected to span 12 months, with an estimated budget of MK2,626,500,000.00, of which MK38,500,000.00 will be used to implement the ESMP. The project has an estimated workforce of 120 people. The main project activities will fall under the following 4 phases:

- **Planning and Designing:** This includes site selection, preparation of site plans and technical drawings, acquiring necessary approvals and permits for the project, and the preparation of this ESMP.
- **Construction:** Activities in this phase involve engaging the Construction Works Contractor, mobilizing and preparing the site, constructing a 2-storey building, rehabilitating the general fitting workshop and sanitation facilities, and managing waste.
- **Demobilization:** This phase encompasses the removal of temporary structures, construction machinery, and surplus construction materials, managing waste, and scaling down the workforce.
- **Operation and Maintenance:** Daily office work and learning activities, inspection and repair works, and waste management are part of this phase.

The project activities will take place at Soche Technical College located in Blantyre City, Southern Region of Malawi. Specifically, the College is situated on Pioneer Drive, bordered by Limbe Police Training College, Regional Forestry Office, and Wildlife Regional Office. The College is approximately 1.4 Km from Limbe town.

This Environmental and Social Management Plan (ESMP) has been prepared to identify the potential environmental and social risks and impacts of proposed Project activities and outline suitable mitigation measures to manage the associated risks and impacts. It maps out the Malawi laws and regulations and the World Bank policies applicable to the Project and describes the principles, approaches, implementation arrangements and environmental and social mitigation measures to be followed.

The potential environmental and social risks for the project activities were identified, and the key corresponding mitigation measures are presented in the list below.

Positive Impacts

- Increased employment opportunities
- Promotion of skills transfer in construction-related activities

- Increased access to skills development programs
- Improved national education standards

Negative Impacts

- Risk of poor/inadequate building designs
- Increased dust generation
- Disruption of classes due to increased noise and vibration disturbances
- Disruption of the provision of education services
- Disruption of play area
- Increased risks of GBV, SEA, and defilement
- Potential accidents to the community
- Increased incidences of child labour
- Temporary air quality deterioration
- Elevated noise levels from machinery and construction activities
- Increased occupational accidents and injuries on-site
- Discriminatory working conditions
- Infectious disease impact
- Generation of solid wastes, spills, and effluent
- Increase in electricity consumption
- Increase in water consumption
- Increased soil erosion and sedimentation
- Degradation of vegetation and habitat loss
- Risk of soil and water contamination
- Increased dust emission
- Increased risk of traffic disruption
- Increased risk of community health and safety
- Increased risk of water pollution
- Increased risk of electrical faults and fire hazard
- Battery disposal and hazardous material

Implementation of the ESMP will require shared responsibilities amongst the following stakeholders:

- STC: as the project proponent is responsible for ensuring compliance with all conditions of ESMP approval, and coordinating implementation of the project.
- The Contractor: will undertake construction activities in compliance with the environmental and social impact mitigation measures indicated in this ESMP.
- Blantyre City Council: Oversee monitoring the implementation of the ESMP.
- Ministry of Education (SAVE-PIU): has the role of ensuring that all the Environmental and Social Safeguards are implemented to satisfy the funding conditions.
- Construction Supervision Engineer/Consultant: will work with the PIU to supervise the works and ensure mitigation measures and any necessary corrective actions are being followed for the smooth execution of the works.

Malawi Environment Protection Authority (MEPA): has the responsibility of reviewing this ESMP and issuing an approval to proceed with the development. Further, MEPA will conduct inspections and monitor compliance with the implementation of the ESMP.

STC project implementation team, Blantyre City Council, SAVE-PIU, and MEPA are the main institutions that will be responsible for monitoring the implementation of this ESMP. Monitoring will be conducted through interviews, visual inspections, and review of records.

A separate Stakeholder Engagement Plan (SEP) has been prepared for the Project, based on the World Bank's Environmental and Social Standard 10 on Stakeholder Engagement. The SEP can be found on the following link:
<https://documents1.worldbank.org/curated/en/314131616158364147/pdf/Stakeholder-Engagement-Plan-SEP-Skills-for-A-Vibrant-Economy-Project-P172627.pdf>.

Table of Contents

EXECUTIVE SUMMARY	II
LIST OF TABLES	VI
LIST OF FIGURES	VII
ABBREVIATIONS AND ACRONYMS.....	VIII
1 INTRODUCTION.....	1
2 PROJECT DESCRIPTION	1
2.1 NATURE AND SCOPE OF THE PROJECT	1
2.2 SPATIAL LOCATION AND LAND SIZE	2
2.3 PROJECT ACTIVITIES	6
2.3.1 <i>Planning and Design Phase</i>	6
2.3.2 <i>Construction Phase</i>	6
2.3.3 <i>Demobilization Phase</i>	6
2.3.4 <i>Operation and Maintenance Phase</i>	6
2.3.5 <i>Decommissioning Phase</i>	6
3 ENVIRONMENTAL AND SOCIAL POLICIES, REGULATIONS AND LAWS	7
3.1 RELEVANT MALAWIAN POLICY AND LEGAL FRAMEWORK	7
3.2 MALAWI LEGAL FRAMEWORK	8
3.3 NATIONAL ENVIRONMENTAL AND SOCIAL ASSESSMENT AND PERMITTING.....	10
3.4 WORLD BANK ENVIRONMENTAL AND SOCIAL STANDARDS AND WORLD BANK GROUP ENVIRONMENTAL, HEALTH AND SAFETY GUIDELINES.....	12
4 POTENTIAL ENVIRONMENTAL AND SOCIAL RISKS, IMPACTS, STANDARD MITIGATION MEASURES AND IMPACT ANALYSIS	16
4.1 ENVIRONMENTAL AND SOCIAL RISKS AND MITIGATION MEASURES	16
4.2 IMPACT EVALUATION.....	16
5 IMPLEMENTATION ARRANGEMENTS AND PROPOSED TRAINING	44
5.1 IMPLEMENTATION ARRANGEMENTS	44
5.2 PROPOSED TRAINING AND CAPACITY BUILDING	45
5.3 ESTIMATED ESMP IMPLEMENTATION BUDGET	46
6 STAKEHOLDER ENGAGEMENT, GRIEVANCE REDRESS MECHANISM, DISCLOSURE AND CONSULTATIONS.	47
6.1 STAKEHOLDER ENGAGEMENT	47
6.2 GRIEVANCE REDRESS MECHANISM.....	47
7 COMMENTS ON THE INFRASTRUCTURE LAYOUT AND DESIGNS	49
APPENDICES.....	50
APPENDIX 1: CONSULTATION SUMMARIES	50
APPENDIX 2: CONSULTATION REGISTERS.....	55
APPENDIX 3: ESMP CONSULTANT	66

APPENDIX 4: MINIMUM STANDARDS FOR NATIONAL COUNCIL FOR HIGHER EDUCATION (NCHE)	67
ANNEX 5: GBV MANAGEMENT PLAN	71
ANNEX 6: CODE OF CONDUCT FOR CONTRACTOR	73
ANNEX 7: CHILD SAFETY MANAGEMENT PLAN	74
ANNEX 8: TRAFFIC MANAGEMENT PLAN	75
ANNEX 9: LABOUR MANAGEMENT PLAN	76
ANNEX 10: HEALTH AND SAFETY MANAGEMENT PLAN	78
ANNEX 11: EMERGENCY PREPAREDNESS AND RESPONSE PLAN GUIDELINES	80
APPENDIX 12: WASTE MANAGEMENT PLAN	83
APPENDIX 13: SCREENING FORM	89
APPENDIX 14: SITE LAYOUT PLANS AND DESIGNS	93

List of Tables

TABLE 3.1: MALAWI POLICY FRAMEWORKS	7
TABLE 3.2: LEGAL FRAMEWORK	8
TABLE 3.3: RELEVANT WORLD BANK ESS	12
TABLE 3.4: RELEVANT WORLD BANK ESS AND KEY GAPS WITH THE NATIONAL FRAMEWORK	14
TABLE 4.1: ENVIRONMENTAL AND SOCIAL RISKS AND MITIGATION MEASURES	21
TABLE 4.2: SCORING MATRIX	16
TABLE 4.3: DEFINITION OF SEVERITY OF IMPACTS	17
TABLE 4.4: EVALUATION OF POTENTIAL PROJECT IMPACTS	17
TABLE 5.1: IMPLEMENTATION ARRANGEMENTS	44
TABLE 5.2: PROPOSED TRAINING AND CAPACITY BUILDING APPROACH	46
TABLE 5.3: SUMMARY ESMP IMPLEMENTATION BUDGET	46

List of Figures

FIGURE 1.1: PROPOSED SITE FOR THE CONSTRUCTION OF A 2-STOREY BUILDING	3
<i>FIGURE 1.2: TOPOGRAPHIC MAP FOR THE PROPOSED PROJECT SITE.....</i>	4
<i>FIGURE 1.3: LOCATION MAP FOR THE PROPOSED PROJECT SITE</i>	5
FIGURE 3.1: ESIA PREPARATION AND APPROVAL PROCESS IN MALAWI.....	ERROR! BOOKMARK NOT DEFINED.

Abbreviations and Acronyms

AIDS	Acquired Immune Deficiency Syndrome
BoQ	Bill of Quantity
CPMP	Child Protection Management Plan
CoC	Codes of conduct
COVID-19	Coronavirus Disease 2019
CSC	Construction Supervision Consultant
dB	Decibel
DBO	Director of Buildings
DCDO	District Community Development Office
DESC	District Environmental Subcommittee
DFO	District Forestry Office
DGO	District Gender Officer
DHS	Director of Health Services
DLO	District Labor Office
E&S	Environmental and Social
EDO	Environmental District Officer
EIA	Environmental Impact Assessment
EMA	Environment Management Act
ESCP	Environmental and Social Commitment Plan
ESIA	Environment and Social Impact Assessment
ESMF	Environmental and Social Management Framework
ESMP	Environmental and Social Management Plan
ESS	Environmental and Social Standards
FGD	Focus Group Discussion
FSC	Feasibility Study Consultant
GBV	Gender-Based Violence
GBVMP	Gender Violence Management Plan
GVH	Group Village Headman
GRM	Grievance Redress Mechanism
GRMC	Grievance Redress Mechanism Committee
HIV	Human Immunodeficiency Virus
HSE	Health Safety and Environment
KII	Key Informant Interview
LMP	Labor Management Procedures
MEPA	Malawi Environmental Protection Authority
MERA	Malawi Energy Regulatory Authority
MIE	Malawi Institute of Engineers
NCHE	National Council for Higher Education
NCIC	National Construction Industry Council
ODeL	Open, Distance, and e-Learning
OHS	Occupation Health & Safety
OHSMP	Occupational Health and Safety Management Plan

PDO	Project Development Objective
PIU	Project Implementation Unit
PPE	Personal Protective Equipment
RAC	Refrigeration and Cooling
SAVE	Skills for A Vibrant Economy
SDG	Sustainable Development Goal
SEA	Sexual Exploitation and Abuse
SEP	Stakeholder Engagement Plan
SHEA	Sexual Harassment Exploitation and Abuse
SRWB	Southern Region Water Board
STC	Soche Technical College
SC	Supervising Consultant
STI	Sexually Transmitted Infection
T/A	Traditional Authority
TEVETA	Technical, Entrepreneurial, and Vocational Education and Training Authority
TMP	Traffic Management Plan
WGRC	Workers Grievance Redress Committee
WMP	Waste Management Plan

1 Introduction

This Environmental and Social Management Plan (ESMP) is developed to support the environmental and social safeguards provisions for the construction of a 2-storey building and rehabilitation of the general fitting workshop and sanitation facilities at Soche Technical College (STC). The project is financed by the World Bank under the Skills for a Vibrant Economy Project (SAVE). The construction of the 2-storey building will increase education facility access, including for girls, directly contributing to enabler Number 5 of the Malawi 2063 Agenda. STC will be implementing the project activities as the project proponent. The 2-storey building will be constructed to house four workshops: (i) Automobile Mechanics; (ii) Refrigeration and Cooling (RAC); (iii) Fabrication and Welding; (iv) Electrical Installation and Electronics.

The nature of the project activities was categorised to be of low risk, hence the development of the ESMP was recommended. The development of this ESMP follows the World Bank Environmental and Social Framework (ESF), the EIA guidelines for Malawi, and prevailing Malawian laws and regulations. The objective of the ESMP is to assess and mitigate potential negative environmental and social risks and impacts of the project, consistent with the Environmental and Social Standards (ESSs) of the World Bank ESF and national requirements. More specifically, the ESMP aims to: (a) assess the potential environmental and social risks and impacts of the proposed project and propose mitigation measures; (b) establish procedures for the environmental and social screening, review, approval, and implementation of activities; (c) specify appropriate roles and responsibilities, and outline the necessary reporting procedures for managing and monitoring environmental and social issues related to the activities; (d) identify the staffing requirements, as well as the training and capacity building needed to successfully implement the provisions of the ESMP; (e) address mechanisms for public consultation and disclosure of project documents, as well as redress of possible grievances; (f) establish the budget requirements for the implementation of the ESMP; and (g) promoting sustainable practices that can yield lasting benefits for both the environment and local communities.

This ESMP should be read together with other plans prepared for the project, including:

- Stakeholder Engagement Plan (SEP);
- Environmental and Social Management Framework (ESMF);
- Labour Management Procedures (LMP);
- Environmental and Social Commitment Plan (ESCP);
- Chance Find Procedure;
- COVID-19 Guidelines for Schools in Malawi on Prevention and Management; and
- Project Implementation Manual.

Furthermore, the contractor's ESMP and specific tools will enhance the implementation of this ESMP. Specific tools include the Gender Violence Management Plan (GBVMP), Child Protection Management Plan (CPMP), and Traffic Management Plan (TMP). Grievance Redress Mechanism (GRM), Code of Conduct (CoC), COVID19 Construction Sites Prevention Guidelines, Waste Management Plan (WMP), and Occupational Health and Safety Management Plan (OHSMP)

The documents are accessible through this link: <https://www.education.gov.mw/index.php/edu-resources/documents-and-publications/category/3-save-project>

2 Project Description

STC has established a SAVE Project Institutional Implementing Team (IIT) that will be responsible for coordinating project activities at institutional level. The IIT's duties include day-to-day implementation, coordination, supervision, and overall management of project activities. SAVE Project scope consists of four components that contribute to the project development objectives, and these are:

- Component 1: Supporting Increased Access to Skills Development Programs in Higher Education.
- Component 2: Supporting Increase in Access to TEVET Skills Development.
- Component 3: Tertiary Education System Strengthening, Project Management, M&E and Communications.
- Component 4: Contingent Emergency Response

This section provides a comprehensive and detailed description of the project and its related activities.

2.1 Nature and Scope of the Project

The construction of a 2-storey building at Soche Technical College comprises a comprehensive infrastructure development project. This project encompasses a wide range of work, including feasibility studies, which consist of topography and geotechnical analyses, site surveys, and layout design. Additionally, it involves architectural and engineering designing. The project includes site preparation, surveys, and the layout of structures, followed by the construction of the main buildings, auxiliary structures, waste management structures, and plumbing works. Furthermore, the scope covers the connection of essential services such as telephone, electricity, and water, as well as furnishing, fittings, and the installation of equipment. The layout plan for the proposed workshop building is designed to accommodate multiple functional spaces with an efficient use of the area. The building also features essential facilities such as a storage room, and a janitor's room. The layout in annex 14 incorporates multiple washroom facilities, including dedicated spaces for gents (26 m²), ladies (24 m²), and staff (5 m²). The design provides gender-specific amenities for both staff and students, ensuring accessibility and convenience. Staff washrooms include 2 toilets (1 each for males and females), while students' facilities feature 5 toilets (3 for females and 2 for males), 3 urinals for males, 1 changing room for females, and 2 disability-friendly washrooms (1 each for males and females). A central veranda offers a connecting space, enhancing accessibility and circulation, while the structure includes spacious corridors and a ramp to ensure ease of movement. The 2-storey building will accommodate four workshops dedicated to:

- Automobile Mechanics;
- Refrigeration and Cooling (RAC);
- Fabrication and Welding; and
- Electrical Installation and Electronics.

Upon completion, temporary structures will be dismantled, and maintenance work will be conducted during the operation phase, ensuring the project's longevity and sustainability.

The project duration for planning and constructing a 2-storey building, at Soche Technical College, spans five years, from 2021 to 2026. It is expected that construction will start in May 2025 and

finish in May 2026. The cost for the project is estimated at MK2,626,500,000.00, of which MK38,500,000.00 will be for the implementation of this ESMP. The construction project will require about 120 workers, with 40% being female or male. There will be no campsite, the old site office will be used as a site office. Local workers will make up 80% of the workforce, while those from outside the project area will be accommodated in rented housing off-site. The contractor, along with project developers, will ensure that all rented accommodations comply with the World Bank Group's Environmental, Health, and Safety (EHS) Guidelines, which safeguard workers' health, safety, and dignity.

2.2 Spatial Location and Land Size

Soche Technical College is located in Blantyre City, Southern Region of Malawi. Specifically, the College is situated on Pioneer Drive, bordered by the Limbe Police Training College, the Regional Forestry Office, and the Wildlife Regional Office. The College is approximately 1.4 km from Limbe town. The proposed site for constructing the 2-storey building is within the College premises (-15.818027°, 35.045085°), at an altitude of about 1,190m above sea level. The site is adjacent to the tailoring workshop, electrical installation workshop, science laboratory, and mini hall.

The land designated for the project belongs to Soche Technical College and will not require additional land outside the campus. The estimated size of the land for the building's construction is 0.4 acres. The proposed site for constructing the 2-storey building at STC is depicted in Figures 1.1 and 1.2

.



Figure 1.1: Proposed Site for the Construction of A 2-Storey building




Figure 1.2: Topographic Map for the proposed project site




Figure 1.3: Location Map for the proposed Project Site

2.3 Project Activities

The description of the main project activities follows a lifecycle approach encompassing the construction and operation phases. The activities are divided into the following phases: planning and designing, construction, demobilization, operation and maintenance, and decommissioning.

2.3.1 Planning and Design Phase

A Project Design Consultant was identified to conduct topographical and geotechnical studies, prepare site plans and technical drawings, and develop budgets and timelines. The Design Consultant will oversee the recruitment of the Contractor and supervise construction activities to ensure alignment with the designs. The results from these studies provided basic information for this report.

2.3.2 Construction Phase

The construction phase will begin with the engagement of the Construction Works Contractor. The Contractor will proceed with the following activities: recruitment of construction workers, site clearance, mobilization of construction equipment and supplies, and the construction of a 2-storey building and associated structures.

2.3.3 Demobilization Phase

Demobilization will come after the completion of construction activities to vacate the site. Activities are expected to include scaling down of the workforce; removal of temporary structures such as perimeter construction fence, removal of construction machinery and surplus construction materials, cleaning the site, and disposal of wastes at a place authorized by the Blantyre City Council.

2.3.4 Operation and Maintenance Phase

During this phase, the Project Proponent will conduct maintenance activities including cleaning common areas, regularly removing rubbish, repairing broken items, and painting walls.

2.3.5 Decommissioning Phase

Currently, there are no decommissioning plans. However, if decommissioning is required, a decommissioning plan, including an Environmental and Social Management Plan (ESMP), will need to be prepared and approved by the authorities before the commencement of decommissioning activities.

3 Environmental and Social Policies, Regulations and Laws

This chapter provides an overview of the Malawi Government's policy and legal framework relevant to this project. It details the sectoral policies and legislation that establish the technical and legal guidelines for the sustainable construction and operation of a 2-storey building at STC in Blantyre. Additionally, it summarizes the applicable environmental and social standards set by the World Bank.

3.1 Relevant Malawian Policy and Legal Framework

Table 3.1 below outlines the relevant Malawi policy framework for the development project at STC.

Table 3.1: Key National Policy Requirements

S/N	Law	Description and Relevance to Project Activities
3.1.1	National Environmental Policy (2004)	<p>The policy provides strategies for environmental and social planning, environmental and social impact assessment, environmental and social audits, and environmental and social monitoring, among others.</p> <p>The project will trigger the implementation of ESMP, environmental and Social audit, inspections, monitoring, and evaluation, so that adverse environmental and social impacts can be eliminated or mitigated, and environmental and social benefits enhanced. The Project activities will integrate environmental and social management and protection during project planning and implementation.</p>
3.1.1	HIV & AIDS Policy (2012)	<p>The National HIV and AIDS Policy identifies migrant workers and women as highly vulnerable to the transmission of HIV / AIDS, and other Sexually Transmitted Infections (STIs).</p> <p>The project will trigger the implementation of the HIV/AIDS workplace policy, code of conduct, awareness of prevention of STIs, distribution of condoms and follow-ups on the use. Therefore, STC will ensure Contractor prioritizes employing individuals from the surrounding communities to minimize the number of migrant workers. Additionally, they will organize HIV and AIDS sensitization meetings for construction workers and local communities and distribute HIV and AIDS Information, Education, and Communication materials.</p>
3.1.2	National Gender Policy (2015)	<p>The policy recognizes Gender-Based Violence (GBV), particularly against women, girls, and vulnerable groups, as a significant barrier to social well-being and poverty reduction.</p>

		The implementation of the project may lead to gender disparities and risks of sexual exploitation. To address this, the project will promote female empowerment, ensure equal opportunities and participation for both men and women, and enforce measures for the prevention of sexual exploitation and abuse (PSEA). Additionally, the project will raise awareness among stakeholders about gender-based violence (GBV), establish a code of conduct to be signed by all workers, and enforce a zero-tolerance policy for GBV and sexual exploitation and abuse (SEA).
--	--	---

3.2 Malawi Legal Framework

Table 3.2 below presents the legal framework relevant to the project.

Table 3.2: Key National Legislative Requirements

S/N	Law	Description and Relevance to Project Activities
3.2.1	The Constitution of Malawi (1994)	<p>The Constitution of the Republic of Malawi (1995) is the supreme law of the land. Section 13 of the policy sets out a broad framework for sustainable environmental and social management at various levels in Malawi. Section 13 (d) of the Constitution provides that the state shall actively promote the welfare and development of the people of Malawi by progressively adopting and implementing policies and legislation aimed at managing the environment responsibly</p> <p>The Constitution of the Republic of Malawi binds all executive, legislative and judicial organs in Malawi and it is of paramount importance that the project complies with the constitution. To comply to the constitution: the project will implement fair treatment and non-discrimination, freedom of expression and participation, complying with EMA 2017 and other regulations, fair wages and decent working conditions and conflict resolution and grievance handling.</p>
3.2.2	Environment Management Act (2017)	<p>Section 9 of the Act gives powers to Malawi Environment Protection Authority (MEPA) to review and approve Environmental and Social Impact Assessments. In Section 32, part 3, the EMA requires the developer to take all reasonable measures for mitigating any negative effects, which could not reasonably be foreseen in the ESMP process, and to report to the Authority such effects and measures.</p> <p>The project will trigger environmental and social issues including, soil degradation, loss of tree, waste management, water and soil contamination, occupational safety, and</p>

S/N	Law	Description and Relevance to Project Activities
		community safety. To comply with the act, the project has prepared the ESMP, which was cleared by the MEPA. The ESMP will be implemented to prevent, reduce, and mitigate the impacts that the project will bring. In addition, the project will be implemented in an environmentally responsible manner to ensure protection of the environment and sustainable utilization of natural resources.
3.2.3	Occupational Safety, Health and Welfare Act (1997)	<p>Section 66 provides for the procedure for accidents causing injury or death from doing his normal duties.</p> <p>Section 55 stipulates measures relating to confined space and section 56 provides for fire preventive measures.</p> <p>The implementation of the project will trigger safety issues, diseases and welfare of the workers. Contractor is to prepare and implement the Health and Safety Plans and provide adequate and relevant Personal Protective Equipment (PPE) for the workers.</p>
3.2.4	Physical Planning Act (2016)	<p>This Act provides for physical planning and orderly land development in urban and rural areas, aiming to preserve and improve amenities. It grants district councils the authority to oversee physical planning developments and mandates developers to obtain development permissions as specified in Sections 44 and 45. Section 46 (1) (a) outlines that development permission applications can be made to a local government authority or the Commissioner, depending on the jurisdiction.</p> <p>The implication of this Act is that the proposed project will have to ensure that the plans are approved by Blantyre District Council before commencing construction activities.</p>
3.2.5	The Public Health Act (1948)	<p>The Act mandates developers to establish sufficient sanitary and health facilities to prevent the adverse impacts of waste on public waters.</p> <p>The project may lead to challenges related to sanitation, disease, and waste management. As a result, the Client and the Contractor will implement appropriate measures, including providing adequate sanitation facilities, controlling dust, ensuring proper waste disposal, conducting medical check-ups for workers, restricting access to the project site, and installing warning signs.</p>
3.2.6	The Gender Equality Act (2013)	Section 11 (1) stipulates that an appointing or recruiting authority in the public service shall appoint no less than forty percent (40%) and no more than sixty percent (60%) of either sex in the public service. It also provides for prevention of sexual harassment at work place.

S/N	Law	Description and Relevance to Project Activities
		The project will ensure that both sexes are given equal opportunities and where possible (depending on nature of works and availability of skilled personnel of either sex), the 40:60 rule should be observed. It also put in places safeguarding measures against sexual harassment.
3.2.7	National Construction Industry Act (1996)	<p>Part VI–Section 20. (1) requires registration prior to carrying out business in the construction industry in Malawi. (2) prohibits a person from carrying out the business of a category of which he is not registered.</p> <p>STC is required to take necessary steps regarding selection of Construction Company as well as during construction to have quality structures and ensure that workers are protected. Furthermore the project will use cement blocks, as per NCIC regulations</p>
3.2.8	HIV and AIDS Prevention and Management Act (2018)	<p>Section 6 (1) prohibit discrimination on a basis related to HIV or AIDS. Section 7 gives rights to persons living with HIV to access medication necessary for anti-retroviral therapy or treatment.</p> <p>The Contractor will ensure that HIV / AIDS is not a precondition for securing employment. In addition, persons living with HIV / AIDS should be given opportunities to access medication.</p>
3.2.9	Employment Act (2000)	<p>The Act prohibits discrimination based on ethnicity, sex, political, language and religion differences; surety must also be made that all employees are subject to equal pay based on normal working hours.</p> <p>The Contractor should ensure payment of at least the minimum wage, fair labour practices, non-discrimination, non-discriminatory remuneration and prohibition of employment of children.</p>

3.3 National Environmental and Social Assessment and Permitting

Malawi Environment Protection Authority (MEPA) is a government institution established through the Environment Management Act (EMA) No. 19 of 2017, as a principal agency for the protection and sustainable management and utilization of the environment and natural resources. One of the core functions for MEPA is to review and approve ESMPs, and other relevant environmental assessments in accordance with EMA.

According to the Guidelines for EIA in Malawi, the ESIA process begins with the screening stage where MEPA determines whether the proposed project is prescribed under List A (EIA is mandatory) or List B (may require an EIA).

Screening of the proposed project was conducted by MEPA, through the Environmental District Officer for Blantyre District Council, on 31st August 2022; where the proposed project was categorized under moderate risk. This was followed by prefeasibility studies where a project brief was prepared and submitted to MEPA, from which a conclusion was drawn that the proposed project requires an ESMP not an ESIA.

Table 3.3: Permit and approvals

No	Regulations/ Standards/ Approvals	Description	Reference	Issuing Institution
1	ESMP approval	The ESMP approval	EMA, 2017 and EIA Guidelines 1997	MEPA
2	Workplace Registration Certificate	During construction the sites will have to be registered and the contractors must commit to abide by the occupational safety and health requirements of the OSHWA	Occupation Safety Health and Welfare Act (1997)	Ministry of Labour
3	Development Permission	It is a requirement to obtain a development permission issued by the local council's planning committee	Physical Planning Act, (2016)	Blantyre District Council/Cit y Council
4	Water abstraction Permit	This is a permit issued by the National Water Resources Authority before abstraction of water for construction purposes. It allows individuals or companies to abstract water from the groundwater and surface sources	Water Resources Act (2013)	National Water Resources Authority
5	Power Connection Contract	This is a contract agreement between the developer and ESCOM for connection of the project to the electricity mains.	Electricity (Amendment) Act (2016)	ESCOM

3.4 World Bank Environmental and Social Standards and World Bank Group Environmental, Health and Safety Guidelines

The project will adhere to the World Bank Environmental and Social Standards (ESSs) and the World Bank Group Environmental, Health, and Safety Guidelines. According to these policies, the environmental and social risk of the project is categorized as low to moderate in the World Bank Environmental and Social Risk Summary (ESRS).

The proposed project falls under the Low-Moderate Environmental Risk Category for the following reasons;

- The project's potential environmental impacts will be limited to the construction site and nearby areas.
- The project will not involve significant water use or wastewater generation.
- The project's waste management plan will be adequate, and waste will be disposed of following local regulations.
- The project will not affect critical habitats.

The proposed project falls under the Low-Moderate Social Risk Category for the following reasons;

- The project will not involve displacement or resettlement of communities.
- The project's labour management plan is adequate, and workers' rights will be respected.
- The project will not pose significant community health and safety risks.
- The project's stakeholder engagement plan is adequate, and stakeholders will be engaged throughout the project lifecycle.

The World Bank's environmental and social standards applicable to project activities are summarized in Table 3.4 below.

Table 3.4: Relevant World Bank ESS

E&S Standard	Relevance
ESS 1: Assessment and Management of Environmental and Social Risks and Impacts	ESS1 is relevant for the project because project activities are expected to pose moderate environmental and social risks such as dust pollution, and waste generation.
ESS 2: Labour & Working Conditions	ESS2 applies to project workers, both local and migrant workers. The project will implement Labor Management Procedures applicable to the project in accordance with the requirements of national law and this ESS.
ESS 3: Resource Efficiency and Pollution Prevention & Management	ESS3 is relevant as the project has the potential risk of generating pollution to air, water, and land and consuming natural resources (e.g. sand, quarry, and wood resources) that may threaten people, ecosystem services, and the environment at the local level.
ESS 4: Community Health & Safety	ESS4 is relevant because the project activities will present community health and safety risks such as (i) traffic and road safety issues, (ii) creation of borrow pits, and (iii) dust pollution.

ESS8: Cultural Heritage	Environmental and Social Standard 8 (ESS8) acknowledges that cultural heritage serves as a bridge connecting the past, present, and future through its tangible and intangible aspects. Communities view cultural heritage as a dynamic representation of their evolving values, beliefs, and knowledge.
ESS 10: Stakeholder Engagement & Information Disclosure	The ESS10 is relevant in that there is a need to engage with stakeholders on this development project to improve the environmental and social sustainability of projects and enhance project acceptance.

The World Bank Group (WBG), and Environmental, Health and Safety Guidelines (EHS Guidelines) are implementation tools for WB's performance standards. The EHS Guidelines contain the performance levels and measures that are normally acceptable to the World Bank Group and they are generally considered to be achievable in new facilities at reasonable costs by existing technology.

Of special interest are the EHS guidelines for Construction and Decommissioning, Environmental Occupation Health and Safety, and Community Health and Safety. The Construction and Decommissioning guidelines provide specific guidance on prevention and control of community health and safety impacts that may occur during new project development, at the end of the project life cycle, or due to expansion or modification of existing facilities. On the other hand, Occupational Health and Safety guidelines provide guidance on reasonable precautions to implement in managing principal risks to occupational health and safety. The Community Health and Safety guidelines address some aspects of project activities taking place outside of the traditional project boundaries but related to the project operations.

The WB EHS guidelines are directly applicable to projects funded by the World Bank Group as such, they are directly applicable to STC project. The EHS Guidelines have therefore been used as guides for environmental and social impact mitigation management.

3.5 Gaps between the Malawi legal framework and the World Bank Environmental and Social Framework

The underlying principle in this ESMP is that project implementation should be based on the strictest requirements - Malawi legislation or World Bank Environmental and Social Standards. Table 3.5 provides details on the gaps that exist between national legal instruments and the World Bank ESS.

Table 3.5: Relevant World Bank ESS and Key Gaps with the National Framework

World Bank ESS provisions	Malawi Legislation	Gaps Identified	How the gaps have been or will be addressed (if applicable)
ESS 1: Assessment and Management of Environmental & Social Risks and Impacts	Environmental Management Act (2017) EIA Guidelines (1997)	Environmental Management Act (2017) and EIA Guidelines (1997) do not indicate the need to prepare ESMF for projects. Only the ESIA process is discussed.	To bridge this gap, an Environmental and Social Management Framework (ESMF) has been integrated into the SAVE project. This framework is essential as the project poses potential environmental and social risks, including pollution, increased waste generation, higher water and energy consumption, and potential disturbances.
ESS 2: Labor and Working Conditions	The Labor Relations Act (1996) Occupational Safety, Health and Welfare Act, (1997) Employment Act (2000)	The national legislation does not mention the need to develop Labor Management Procedures, including the requirement for the grievance redress mechanism to be established as early as possible in the project development phase.	To address this gap, LMP has been developed for the project to promote safe and healthy working conditions throughout project implementation.
ESS 3: Pollution Prevention and Resource Efficiency	Environment Management Act (2017); Environmental Management (Waste Management and Sanitation) Regulations, (2008)	The national legislation mostly focuses on pollution prevention and less on aspects of resource efficiency.	To address this gap, the project will follow provisions of ESS3 on resource efficiency, including encouraging reducing recycling, re-using waste, efficient use of raw materials; and optimization of energy and water usage.
ESS 4: Community Health and Safety	Public Health Act (1948); Occupational Safety, Health and	Issues of public health are highlighted in the public health acts, and issues of safety and	Implementation of ESS4 as well as the World Bank Environmental, Health and Safety

World Bank ESS provisions	Malawi Legislation	Gaps Identified	How the gaps have been or will be addressed (if applicable)
	Welfare Act (OSHWA), 1997	health are also highlighted in the OSHWA. However, none of these tackle issues of community safety.	Guidelines addresses potential risks and impacts on communities.
ESS 10: Stakeholder Engagement & Information Disclosure	EIA guidelines (1997), Local Government Act (1998)	The national legislation addresses issues of stakeholder engagement but presents no provision for the development of the GRM	The SAVE project has developed a stakeholder engagement plan including a GRM for the project

4 Potential Environmental and Social Risks, Impacts, Standard Mitigation Measures and Impact Analysis

4.1 Environmental and Social Risks and Mitigation Measures

The proposed construction activities at the STC campus in Blantyre will have both positive and negative risks and impacts. This section describes the potential risks and impacts and the proposed mitigation measures to ensure that all project activities, at every phase, are conducted in an environmentally and socially acceptable and sustainable manner. Table 4.6 below details the environmental and social risks and impacts, the corresponding mitigation measures, and the roles and responsibilities of the entities responsible for implementing and monitoring these measures.

4.2 Impact Evaluation

Project impacts are assessed to:

- Determine their overall significance
- Decide whether they are acceptable/require mitigation measures or whether they are completely unacceptable.

When evaluating each environmental and social risk and impact, the following factors were considered:

- **Magnitude/extent:** the measure in general degree, extensiveness or scale of each impact.
- **Significance:** a measure of the importance of a particular action on the environmental and social factor in the specific instance under consideration.
- **Probability of occurrence:** the likelihood of an impact occurring before mitigation measure is applied.
- **Duration:** the period over which an impact may occur and remain on site, from once-off to total life.
- **Reversibility:** a measure of whether the environment will repair or not when exposed to an impact

Each of the five factors considered under the above-stated criteria was graduated into 5 stage scales and assigned a value ranging from the smallest to the highest impact, which is 0 to 3 (Table 4.2). Then each impact is assigned one of the values under the five factors under consideration. The values can be positive or negative depending on whether they are beneficial or detrimental to the biophysical and socioeconomic environment. For example, a score of -3 means a negative impact of the highest degree of adversity while a score of +3 means a positive impact with the highest degree of potential benefit. If the impact is believed to be negligible or has no effect at all on a biological and social environment, it was then assigned a value of “0”.

Table 4.1: Scoring Matrix

Extent or Magnitude of impact		Score
Site	Impact confined to a small area within the project area	1
Local	Impact is limited within the radius of 3-5 km of the project area	2
Regional	The impact extends beyond the borders of the project area to influence other areas as a whole	3
Significance of the impact		

Low	Where the impact has a relatively small effect on the biophysical and socioeconomic environment and is very difficult to detect it	1
Moderate	Where the impact is or can be measured but does not alter biophysical and socioeconomic environmental processes	2
High	The impact is very likely to alter biophysical and socioeconomic processes and hence needs mitigation to minimize or reduce its impact	3
Probability of occurrence of the impact		
Possible	The impact may occur but with a probability of less than 35%	1
Probable	The impact is very likely to occur at a probability of between 35% and 65%	2
Definite	The impact will occur (unavoidable) at a probability of greater than 65%	3
Duration of impact		
Short	Impact lasts for a period of less than 5 years	1
Long	Impact continues at any point for a period between five to ten years	2
Permanent	The impact never lasts once it occurs	3
Reversibility		
Reversible	The environment can repair itself naturally as a result of the impact	1
Reversible	The environment will require human input to repair	2
Irreversible	The impact will cause the environment never to repair	3

The values are then added to make a composite score (impact severity) for each impact using all five factors. The composite score is a proxy value that provides decision-makers and policymakers a basis for comparing the severity of impacts across different biophysical and socio-economic environments. For this project, severity is defined as shown in Table 4.3 below.

Table 4.2: Definition of Severity of Impacts

Positive Impact		Negative Impacts	
Score	Definition	Score	Definition
+1 ≤ +5	Low	-1 ≤ -5	Low
+6 ≤ +10	Medium	-6 ≤ -10	Medium
+11 ≤ +15	High	-11 ≤ -15	High

Table 4.3 shows the scoring of the anticipated impacts of the project on the biophysical and socioeconomic environment. Overall, a greater part of the negative impacts is of medium level while the positive impacts are medium to high.

Table 4.3: Evaluation of Potential Project Impacts

Table 10: Evaluation of Potential Project Impacts									
ID	Potential Impact	Magnitude	Significance	Probability	Duration	Reversibility	TOTAL SCORE	Severity before enhancement/mitigation measure	Severity after enhancement/mitigation measure
Assessment									
1.	ASSESSMENT OF POSITIVE IMPACTS								

ID	Potential Impact Assessment	Magnitude	Significance	Probability	Duration	Reversibility	TOTAL SCORE	Severity before enhancement/mitigation measure	Severity after enhancement/mitigation measure
1.1.	Positive Impacts During Construction Phase								
1.1.1	Increased employment opportunities	+3	+2	+3	+1	+1	+10	Medium	High
1.1.2	Promotion of skills transfer in construction-related activities	+2	+2	+2	+1	+3	+10	Medium	High
1.2.	Positive Impacts During Operation and Maintenance Phase								
1.2.1	Increased annual enrolment of students including girls	+3	+2	+2	+3	+2	+12	High	High
1.2.2	Increased access to skills development programs	+2	+2	+2	+2	+2	+10	Medium	High
1.2.3	Improved relations with other institutions that share a common interest	+3	+1	+2	+2	+2	+10	Medium	High
1.2.4	Improved national education standards	+3	+1	+2	+3	+2	+11	Medium	Medium
1.2.5	Improved Health and Hygiene	+3	+1	+2	+3	+2	+11	Medium	Medium
2.	ASSESSMENT OF NEGATIVE IMPACTS								
2.1.	Negative Impacts During Planning and Design Phase								
2.1.1	Risk of poor / inadequate building designs	-1	-2	-1	-2	-2	-8	Medium	Low
2.2.	Negative Impacts During Construction Phase								
2.2.1	Increased dust generation	-1	-2	-3	-1	-2	-8	Medium	Low
2.2.2	Risk of creation of borrow pits	-1	-2	-2	-2	-2	-8	Medium	Low
2.2.3	Disruption of classes due to	-1	-2	-2	-1	-2	-8	Medium	Low

ID	Potential Impact Assessment	Magnitude	Significance	Probability	Duration	Reversibility	TOTAL SCORE	Severity before enhancement/mitigation measure	Severity after enhancement/mitigation measure
	increased noise and vibration disturbances								
2.2.4	Increased safety and health risks of the workers and the public	-2	-3	-2	-1	-2	-10	Medium	Low
2.2.5	Risk of conflicts between contractor workers and communities	-2	-2	-1	-2	-1	-8	Medium	Low
2.2.6	Risk of theft of construction materials	-2	-2	-2	-1	-2	-9	Medium	Low
2.2.7	Increase in the risk of spread of communicable diseases including Cholera and COVID-19	-3	-2	-2	-1	-2	-10	Medium	Low
2.2.8	Increased risk of spread of HIV and AIDS and STIs	-3	-2	-2	-1	-2	-10	Medium	Low
2.2.9	Increased risk of gender-based violence, sexual exploitation and abuse and sexual harassment	-2	-2	-2	-1	-2	-9	Medium	Low
2.2.1	Disturbance of traffic along the access roads leading to the construction site	-2	-2	-2	-1	-2	-9	Medium	Low
2.2.1	Extra burden on local services and facilities	-3	-2	-2	-1	-2	-10	Medium	Low
2.3.	Negative Impacts During Operation and Maintenance Phase								

ID	Potential Impact	Magnitude	Significance	Probability	Duration	Reversibility	TOTAL SCORE	Severity before enhancement/mitigation measure	Severity after enhancement/mitigation measure
	Assessment								
2.3.1	Increased solid waste generation (including e-waste)	-1	-3	-3	-1	-2	-10	Medium	Low
2.3.2	Safety issues with respect to poor building designs	-1	-3	-2	-1	-2	-9	Medium	Low
2.3.3	Increased risk of pollution from liquid waste	-1	-2	-2	-1	-2	-8	Medium	Low
2.3.4	Increased occupational safety and health risks	-1	-3	-3	-1	-2	-10	Medium	Low

In general, the negative impacts have been evaluated to be of medium severity. However, proper implementation of mitigation measures is expected to lower the severity of the impacts. The positive impacts are of medium to high severity

Table 4.1: Environmental and Social Risks and Mitigation Measures

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/ Mitigation	Monitoring		
1.	PLANNING AND DESIGN PHASE						
1.1.	Positive Impact during the Planning and Design Phase						
1.1.1.	<ul style="list-style-type: none">Procurement of Consultancy servicesSurveys (Topographical, Geotechnical etc)Procurement of Contractors	Increased employment opportunities	<ul style="list-style-type: none">Advertise employment opportunities through many outletsAdverts should include statements encouraging women and youth to applyProvide equal employment opportunities to women and men who qualify (60:40 ratio of men to women).Provide contracts to employees with a clear scope of work, schedule and breakdown of payments.Adhere to the labour laws for Malawi throughout recruitment.	STC	PIU	Throughout Planning Phase	NA
1.1.2.	<ul style="list-style-type: none">Stakeholder consultation	Improved project compliance to national environmental and social legislations	<ul style="list-style-type: none">Solicit views of the public and stakeholders through consultations to ensure that their concerns are considered in the Project's documents.Undertake community liaison meetings to notify the community	STC	PIU	Throughout Planning Phase	NA

¹ USD is equivalent to MWK 1,751¹ as of 12th December 2024

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
			<p>of commencement date as well as inform them of the grievance mechanism and labour policy; and</p> <ul style="list-style-type: none"> Before commencing construction works, obtain approvals and certificates from relevant authorities that will include the Malawi Environment Protection Authority, National Water and Blantyre District Council. 				
1.1.3.	<ul style="list-style-type: none"> Resource use planning 	Efficient use of resources and sustainable resource management	<p>Develop strategies</p> <ul style="list-style-type: none"> for sustainable water management Energy efficiency and renewable energy Sustainable material use and sourcing Land and soil conservation Workforce and human resource optimisation Policy, monitoring and compliance 	STC	PIU	Through-out Planning Phase	NA
2.	CONSTRUCTION PHASE						
2.1.	Positive Impacts during the Construction Phase						
2.1.1.	Construction of a 2-storey	Increased employment opportunities	<ul style="list-style-type: none"> Advertise employment opportunities through multiple media outlets; 	Contractor CSC DLO	STC PIU	1,500,000 for advertising	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	workshop building.		<ul style="list-style-type: none"> • Provide contracts to employees with a clear scope of work, schedule, and breakdown of payments; • Provide equal employment opportunities to women and men that qualify in line with the National Gender Policy; • Treat and pay workers fairly for the services rendered; and • Adhere to the labour laws for Malawi throughout the recruitment. 		Supervising Engineer Community Leaders	g employment opportunities	
2.1.2.	<ul style="list-style-type: none"> • . 	Increases demand for goods and services, stimulating local economies	<ul style="list-style-type: none"> • Conduct business forums and networking sessions to inform local entrepreneurs about available opportunities. • Support waste recycling initiatives, sustainable packaging, and green innovations. • Provide space and resources for startups and small enterprises near the project site. • Allocate smaller contracts e.g., catering services to local businesses. 	Contractor CSC DLO	STC PIU Supervising Engineer Community Leaders	NA	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	•	Improved Living Standards	• Boosts local expertise by employing more local people	Contractor CSC DLO	STC PIU Supervising Engineer Community Leaders	NA	N/A
2.1.3.	• Joint execution of works between skilled and unskilled workforce and strategic mentorship during construction works of a 2-storey workshop	Promotion of skills transfer in construction-related activities	<ul style="list-style-type: none"> • Employ people from communities surrounding the project area to the extent feasible; • Provide equal employment opportunity to both men and women; • Maintain records of employment and training for all staff members employed and provide employees with certificates/official letters of employment. 	Contractor STC CSC	STC PIU Supervising Engineer CSC Community Leaders	The cost for advertisement included in 2.1.1	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	p building.						
2.2.	Negative Impacts During Construction Phase						
2.2.1.	<ul style="list-style-type: none"> Clearing site for construction 	Loss of trees/vegetation	<ul style="list-style-type: none"> Replant trees where cut Limit operations to area of construction 	Contractor STC	STC PIU Supervising Engineer Community leaders	To be included in Contractors' BOQ	N/A
2.2.2.	<ul style="list-style-type: none"> Resource utilization 	Generation of solid waste during utilization of resources and removal of covered paths and the car park	<ul style="list-style-type: none"> Accurate Material Estimation – Plan material requirements carefully to avoid over-ordering. Use Prefabricated Materials – Reduce on-site cutting and leftover materials. Optimize Design for Efficiency Implement modular construction to minimize waste. Reuse bricks, wood, steel, and concrete for other projects Separate waste into recyclable, hazardous, and organic categories for proper handling. Outline strategies for 	Contractor STC	STC PIU Supervising Engineer Community leaders Blantyre City Council	To be included in Contractors' BOQ	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
			collection, sorting, and disposal. <ul style="list-style-type: none"> • Use Licensed Disposal Facilities • Install Waste Bins on Site – Clearly label bins for plastic, metal, wood, and hazardous waste. 				
	•	Generation of hazardous waste	<ul style="list-style-type: none"> • Use eco-friendly paints, adhesives, and cleaning agents. • Accurate Material Planning, order only the required quantities to prevent excess hazardous waste. • Proper Storage & Handling – Store hazardous materials in sealed, labeled, and well-ventilated • Use licensed hazardous waste disposal facilities. • Maintain records of hazardous waste generation, handling, and disposal. • Only use qualified authorized contractors to transport and dispose of hazardous waste. 	Contractor STC	STC PIU Supervising Engineer Community leaders Blantyre City Council, MEPA	To be included in Contractors' BOQ	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
2.2.3.	<ul style="list-style-type: none"> Transporting construction materials along the 500m of unpaved access road within the campus, from the institution's entrance to the construction site. Excavation, backfilling, and cement mixing 	<p>Increased dust generation</p> <p>Increased risk of uncovering archaeological, cultural, or historical artifacts.</p>	<ul style="list-style-type: none"> Observing speed limits (20Km/hr) when moving on unpaved roads within the campus; Dust suppression by water spraying on unpaved access roads; Erect barriers around work sites to break or reduce wind and dust movement; Handle sand and cement properly to limit dust generation. Implement chance find procedure 	Contractor STC	STC PIU Supervising Engineer Community leaders	To be included in Contractors BOQ	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
2.2.4.	Excavation	Increased loose soils which may lead to soil erosion and sedimentation	<ul style="list-style-type: none"> Excavation activities must be limited to construction areas; Backfill excavated areas immediately after excavation to limit exposure of loose soils; Use excavated soil to fill eroded sites around the campus and communities; and Dispose of the excavated soil at sites recommended by the District Council. Install silt fences, mulching, and grass replanting to reduce soil loss. Construct sediment traps, retention ponds, and proper drainage channels. 	Contractor STC	STC PIU Supervising Engineer Community leaders, EDO	To be included in Contractors BOQ	N/A
		Increased risks of dust & air pollution	<ul style="list-style-type: none"> Excavate in phases, avoiding unnecessary soil disturbance. Spray water on exposed soil, use windbreaks to reduce dust. 	Contractor STC	STC PIU Supervising Engineer Community leaders	To be included in Contractors BOQ	N/A
		Habitat Destruction &	<ul style="list-style-type: none"> Conduct assessments before excavation. Only one tree will be removed 	Contractor STC	STC PIU	To be included in	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
		Biodiversity Loss	10 trees will be repainted		Supervising Engineer Community leaders	Contractors BOQ	
2.2.5.	<ul style="list-style-type: none"> Sourcing of construction materials, such as river sand and quarry, for construction activities from suppliers in Njuli to STC, located 17.1 km along the M3 road via Zomba road. 	Risk of creation of borrow pits	<ul style="list-style-type: none"> Source materials from licensed suppliers; and Rehabilitate all borrow pits using recommended methods in consultation with Blantyre City Council. 	Contractor STC	STC PIU Supervising Engineer Community Leaders	N/A	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
2.2.6.	<ul style="list-style-type: none"> • Movement of construction vehicles to and from the site passing within 40 metres of existing functional structures, such as tailoring and electrical installation workshops, science lab and mini hall. • Operation of noisy construction machinery (pokers, 	Disruption of classes due to increased noise and vibration disturbances	<ul style="list-style-type: none"> • Minimize needless vehicle movement; • Limit the number of noisy activities; • Use appropriate and well-maintained noise mufflers on vehicles and machinery; • Provide ear protection materials for the workers in noisy areas and ensure their correct usage; • Provide site barricade fencing; • Restrict noisy activities to when classes are not in session; • Identify alternative routes to the construction sites; • Provide own storage for materials and accommodation for workers and • Adhere to the code of conduct for construction workers. 	Contractor	STC PIU Supervising Engineer Community leaders	To be included in Contractors' BOQ	N/A

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	jackhammers, and drills)						
2.2.7.	<ul style="list-style-type: none"> • Movement of construction vehicles to and from construction site • Operation of construction machinery on-site • Handling of hazardous chemicals 	Increased safety and health risks for the workers and the public	<ul style="list-style-type: none"> • Conduct daily toolbox talks before the commencement of work; • Train workers on prevention and managing incidents; • Sensitize communities on project components including construction machinery; • Install warning and safety signage in all high-risk areas of the project; • Workers and visitors to the site must wear protective gear; • Restrict unauthorised public access to the construction site; • Store and handle hazardous materials as prescribed by the manufacturer; and • Provide first aid kit and train workers on its application. 	Contractor	STC PIU Supervising Engineer DHS	10,000,000 for PPE	2,500,000
	<ul style="list-style-type: none"> • 	machine failure, which may result in Workplace injuries.	<ul style="list-style-type: none"> • Regular inspection, servicing, and timely replacement of machine parts. 	Contractor	STC PIU Supervising Engineer	NA	NA

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
		Production delays and financial losses.	<ul style="list-style-type: none"> • Use sensors, alarms, and diagnostic tools to detect issues early. • Ensure operators are trained on machine handling, emergency stops, and troubleshooting. 		DHS		
		competence of operator,	<ul style="list-style-type: none"> • Provide certification-based training before allowing operators to handle machinery. • Conduct periodic practical tests and refresher courses. • Assign experienced supervisors to monitor new or less experienced operators. • Ensure compliance with industry-specific competency standards 	Contractor	STC PIU Supervising Engineer DHS	NA	NA
		poor housekeeping and administrative systems	<ul style="list-style-type: none"> • Assign responsibilities for cleaning workspaces. • Proper Waste Management by implementing color-coded bins and scheduled waste disposal • Ensure tools, materials, and hazardous substances are stored properly. • Display clear instructions for 	Contractor	STC PIU Supervising Engineer DHS	NA	NA

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
			handling spills, fire hazards, and emergency exits. <ul style="list-style-type: none"> • Conduct regular workplace inspections to enforce cleanliness standards. • Assess employee and system performance to identify gaps and provide training • Ensure adherence to ISO, OSHA, and local regulatory frameworks 				
2.2.8.	<ul style="list-style-type: none"> • Social interaction between Contractor workers and community members 	Risk of increased conflicts between workers and communities	<ul style="list-style-type: none"> • Recruiting people from surrounding areas; • Contractor Workers' Code of Conduct should be included and signed in individual employee contracts; in the language they understand; • Sensitize workers on the risks of indulging in extra-marital affairs; and • The GRM should be flexible enough to accommodate uptake of grievances from local communities. 	Contractor STC	STC PIU BCC	N/A	2,000,000
2.2.9.	<ul style="list-style-type: none"> • Presence of Contract 	Increased risk of theft of	<ul style="list-style-type: none"> • Employ more security guards to enhance security capacity at the construction site; 	Contractor Community Leaders	STC PIU	N/A	Included in 2.2.4

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	or workers and members from the surrounding communities on the construction site	construction materials	<ul style="list-style-type: none"> • Provide access control to then construction site with 24hr surveillance; • Provide support to local/community policing efforts i.e., providing whistles and airtime; • Report and prosecute all cases of theft; and • Include Community Policing Officers in Grievance Redress Committees. 		Community Leaders		
2.2.10.	<ul style="list-style-type: none"> • Interaction between Contractor workers and community members / STC staff and students 	Increased risk of spread of communicable diseases including Cholera and COVID-19	<ul style="list-style-type: none"> • Conduct sensitizations on COVID-19 and other communicable diseases including Cholera to workers, STC Staff, students, and communities; • Provide hand-washing and proper waste disposal facilities. 	Contractor DHS Community Leaders	STC PIU	5,000,000 for sensitization and sanitation equipment	Included in 2.2.4

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
2.2.11.	<ul style="list-style-type: none"> Interaction between Contractor workers and community members / STC staff and students 	Increased risk of spread of HIV and AIDS and STIs	<ul style="list-style-type: none"> Conduct sensitization on HIV/AIDS and STIs to workers, STC staff, students and communities; Provide condoms (both male and female) and encourage their use; Provide voluntary counselling and testing (VCT) services. 	Contractor DHS	STC PIU Community Leaders	2,000,000 for condoms ² Cost for sensitization included in 2.2.7	Included in 2.2.4
2.2.12.	<ul style="list-style-type: none"> Interaction between Contractor workers and community members / STC 	Increased risk of gender-based violence (GBV), sexual exploitation and abuse (SEA), and sexual harassment (SH).	<ul style="list-style-type: none"> Conduct awareness campaigns on GBV, SH, and SEA risks to workers, STC staff, students, and surrounding communities; Institute and implement a GBV/SEA/SH sensitive GRM for reporting and management of cases; Ensure that the Code of Conduct is signed and understood by all workers in line with issues of 	Contractor STC DGO DSWO	STC PIU Supervising Engineer Community Leaders	4,000,000 for awareness campaigns	Included in 2.2.5

² The cost for condoms has been subsidised based on the assumption that condoms can be obtained from Public Health Facilities: Clinics and hospitals, NGOs, Community Health Workers and Local Government Offices.

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	staff and students		GBV, SH, and SEA; <ul style="list-style-type: none"> • Provide separate restrooms and change room facilities for men and women; and • Provide signage/information on GBV/SH/SEA in local language. 				
2.2.13.	<ul style="list-style-type: none"> • Movement of construction vehicles to and from the construction site 	Disturbance of traffic along the access roads leading to the construction site.	<ul style="list-style-type: none"> • Schedule movement of construction activities to avoid peak traffic hours; • Develop a plan that outlines strategies to manage traffic flow; • Designate specific routes for construction traffic and ensure that they are marked and separated from public traffic; and • Inform the public about the construction and potential traffic disruptions. 	Contractor Community Leaders	STC PIU Supervising Engineer Community Leaders	To be included in Contractor's BOQ	Included in 2.2.4
2.2.14.	<ul style="list-style-type: none"> • Construction works at STC where there already existing utility challenge 	Extra burden on local services and facilities	<ul style="list-style-type: none"> • The contractor should provide their facilities during construction, such as water tanks, to avoid straining the school's resources; and • If the contractor needs to use the institution's water resources, they must establish a written agreement outlining the terms and conditions for usage and 	Contractor	STC PIU Supervising Engineer Community Leaders	To be included in Contractor's BOQ	Included in 2.2.4

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	<p>es will increase:</p> <p>✓ Water demand for construction activities e.g. Mortar mixing and concrete curing</p> <p>✓ Power demand for opera</p>		<p>maintenance, ensuring no disruption to the school's supply.</p>				

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	tion of electric powered tools and machinery						
3.	OPERATION AND MAINTENANCE PHASE						
3.1.	Positive Impacts during Operation and Maintenance Phase						
3.1.1.	<ul style="list-style-type: none"> Daily teaching and learning activities 	Increased annual enrolment of students including girls	<ul style="list-style-type: none"> Putting deliberate efforts to enrol more girls; Investing in the professional development of staff members to advance their teaching skills; Allocating resources strategically based on students' needs and demands; Simplifying enrolment processes. 	STC	NCHE Ministry of Education (MoE)	To be included in the STC operational budget	To be included in the STC operational budget
3.1.2.	Operation of the following workshops; ✓ Automobile	Increased access to skills development programs	<ul style="list-style-type: none"> Ensure that well-qualified members of staff are employed; Provide quality learning resources; Integrate modern learning technologies in all buildings; Ensure gender equity in student 	STC	TEVET A MoE	To be included in the STC operational budget	To be included in institutional budgets

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	Mechanics; ✓ Refrigeration and Cooling (RAC); ✓ Fabrication and Welding ; and ✓ Electrical Installation and Electronics.		intake; • Partner with local companies to provide internships and on-the-job training opportunities for students; • Implement practical assessment methods to evaluate the skills and competencies of students regularly.				
3.1.3.	• Daily teaching and learning activities	Improved national education standards	• Regularly conduct maintenance of the building and associated structures to uphold them at high standards; • Provide opportunities for staff to improve their knowledge and skills; and • Use up-to-date teaching methods and technologies.	STC	SOCHE MoE	N/A	To be included in institutional budgets
3.1.4.	• Operation of rehabilit	• Improved Health	• Implement routine cleaning schedules; • Conduct regular inspections and	STC	Ministry of Health (MoH)	N/A	To be included in

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	ated sanitation facilities	and Hygiene	prompt repairs to maintain high standards of cleanliness and functionality.				institutional budgets
3.2.	Negative Impacts during Operation and Maintenance Phase						
3.2.1.	<ul style="list-style-type: none"> • Presence of staff and students for daily teaching and learning activities • Repairing of infrastructure 	Increased solid waste generation (i)	<ul style="list-style-type: none"> • Provide appropriate containers across the work areas for waste disposal and easy collection; • Implement sensitization campaigns on the consequences of indiscriminate waste disposal; and • Sell or recycle metal waste to tinsmiths or vendors for reuse or resale. • Dispose non-hazardous waste to Council's approved disposal site. 	STC	BDC BCC, MEPA	To be included in STC's operational budget	To be included in institutional budgets
3.2.2.	<ul style="list-style-type: none"> • Utilization of the electrical workshop and RAC workshop 	Increased production of E-waste and batteries	<ul style="list-style-type: none"> • Select equipment that can be repaired, upgraded, or repurposed instead of replaced. • Train employees on waste segregation, safe handling, and recycling protocols. • Extend the lifespan of computers, power tools, and electrical components. 	STC	BDC BCC, MEPA	To be included in STC's operational budget	To be included in institutional budgets

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
			<ul style="list-style-type: none"> Clearly labelled bins to separate electronic waste. Partner with Certified E-Waste Recyclers for proper processing of circuit boards, cables, and batteries. Handle mercury, lead, and lithium batteries using approved hazardous waste disposal methods. 				
		Contribution to global warming and ozone depletion	Encourage adherence to Montreal Protocol, Kigali Amendment, and national environmental laws.	STC	MEPA, EAD	To be included in the STC's operational budget	To be included in institutional budgets
3.2.3.	<ul style="list-style-type: none"> Use of workshop materials/equipment Utilization of existing building electrical 	Increased risk of occupational safety and health risks including electrical faults	<ul style="list-style-type: none"> Health and safety procedures must be written and posted in sections of the 2-storey workshop building; Placing fire-fighting equipment/mechanisms in strategic positions of the 2-storey workshop building; Carrying out regular inspections of electrical installations and possible accident spots; Carrying out maintenance of 	STC	BDC MoL-OSH Department	To be included in the STC's operational budget	To be included in institutional budgets

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
	installations		faulty electrical installations and equipment; and <ul style="list-style-type: none"> All stairs must have handrails to protect against accidents. 				
3.2.4.	<ul style="list-style-type: none"> Use of toilets 	Misuse of toilets which lead to blockages, water wastage, poor sanitation, and plumbing system failures.	<ul style="list-style-type: none"> Place instructional posters in restrooms, indicating what should and should not be flushed (e.g., "Do not flush wipes, sanitary pads, or solid waste"). Periodic Reminders – Reinforce awareness through workshops, meetings, or notices on proper use of toilets Install waste bins for sanitary products, wipes, and other non-flushable items. Ensure access to toilet paper that is biodegradable and safe for flushing. Routine inspections of blockages or leaks early. Immediate Repairs of any malfunctions, leaks, or clogged pipes promptly to prevent damage. Monitor water usage by installing low-flow or dual- 	STC	Blantyre DHO, Ministry of Health	To be included in the STC's operational budget	To be included in institutional budgets

S/N	Activity	Risks and Impacts	Enhancement / Mitigation Measures	Responsible Entity		Management cost/year (MK)* ¹	Monitoring cost/year (MK)* ¹
				Enhancement/Mitigation	Monitoring		
			flush toilets to control excessive water				
	TOTAL ESTIMATED COST					23,500,000	4,500,000

5 Implementation Arrangements and Proposed Training

5.1 Implementation Arrangements

The implementation of the ESMP and the Monitoring Plan necessitates shared responsibilities among various stakeholders. Table 5.1 below summarizes the roles of the parties and their respective responsibilities.

Table 5.1: Implementation Arrangements

• Responsible Party	• Roles and Responsibilities
• Soche Technical College	<ul style="list-style-type: none"> • Ensure that the Project complies with the Government of Malawi's environmental laws and regulations; • Coordinate/ undertake environmental and social management awareness capacity-building activities for STC staff and students. • Orientation and awareness training for STC staff. • Establish a Grievance Redress Mechanism, as described in the SEP, to receive and facilitate resolution of affected peoples' concerns, complaints, and grievances about the Project's environmental and social performance • Ensure that the ESMP approval and all required approvals and national have been obtained before commencement of construction activities on the site; • Ensure that MEPA has been notified of the date on which construction activities will commence before commencement of any activity; • Ensure that the recommendations of the ESMP are included in the construction works contract; and • Ensure that the operation of the project is undertaken in line with the requirements of the operational phase ESMP.
• Contractor	<ul style="list-style-type: none"> • Ensure implementation of all applicable environmental mitigation measures during all works on site; • Ensure that all employees, suppliers, agents, etc. are fully aware of the environmental requirements detailed in the ESMP; • Conducting capacity building for the construction workers about the implementation of the ESMPs; • Inform the Project Proponent and MEPA that environmentally conditions on the site deteriorate; and • Conduct instructions issued by Inspectors from various institutions, including MEPA, required to comply with the ESMP.
• Blantyre District Council	<ul style="list-style-type: none"> • District offices, including those for Environment, Labour, Gender, Youth, and others, must collaborate with the Project Proponent in monitoring the implementation of the ESMP. • Provide permits where necessary
• MoE– SAVE PIU	<ul style="list-style-type: none"> • Provide support, oversight, and quality control to field staff working on environmental and social risk management. • Planning and implementation of ESMP.

• Responsible Party	• Roles and Responsibilities
	<ul style="list-style-type: none"> • Ensuring that the social and environmental protection and mitigation measures in the ESMP are incorporated into the site-specific Environmental and Social Action Plans. • Supervise and monitor the progress of contractors' activities. • Guide construction teams in conducting subsequent monitoring and reporting and in undertaking corrective options. • Ensure the submission of periodic environmental and social management and monitoring reports to the World Bank. • External communications with other implementing partners, government ministries and agencies, and non-government organisations on matters of mutual interest related to environmental management under the project development
<ul style="list-style-type: none"> • Supervision Engineer/ Consultant 	<ul style="list-style-type: none"> • Collaborate with the PIU to supervise the works and ensure that mitigation measures and any necessary corrective actions are being followed for the smooth execution of the project. • Development of a monitoring tool or checklist based on the ESMP and guided by the project's physical layout. • Develop a monitoring program for the works, targeting specific project working sites, material sites, sensitive environments, social areas, etc. • Prepare monthly site meetings to involve the Contractor, Client and Stakeholders. • Prepare monthly reports and continuously communicate with the Contractor, Client, Authorities, and Stakeholders as situations require. • The Consulting Engineer will convene monthly meetings for progress reporting by the Contractor and the supervision team
<ul style="list-style-type: none"> • MEPA 	<ul style="list-style-type: none"> • Reviewing this ESMP and issuing approval to proceed with the development; and • Conduct inspections and monitor compliance with the implementation of the ESMP during the construction and operation phase of the project. • Issue permits
<ul style="list-style-type: none"> • Community Leaders 	<ul style="list-style-type: none"> • Taking part in the management and monitoring of specific enhancement/ mitigation measures

5.2 Proposed Training and Capacity Building

The capacity-building programs will empower stakeholders to effectively monitor construction and related activities to ensure compliance with national and international laws, regulations, and guidelines. These programs will specifically target the STC Project Implementation Team (PIT),

STC staff members, contractors, and community leaders responsible for implementing the mitigation measures outlined in this ESMP report.

Table 5.2 details the necessary trainings, their target audiences, the responsible institutions, and the phases required for implementing these trainings.

Table 5.2: Proposed Training and Capacity Building Approach

Level	Responsible Party	Audience	Topics/Themes that May Be Covered	Estimated Cost (MK)
Local/site level	SAVE PIU	Project Staff, Construction Supervision Engineer/Consultant STC PIT Contractor(s)	<ul style="list-style-type: none"> • Environmental and Social Safeguards • ESMP implementation • GBV, SHEA and Child Labour • GRM • Risk Management • Emergency preparedness and response • Cholera and COVID-19 mitigation • Labour relations 	5,000,000
	STC PIT, Contractor	GRM Committee, STC staff, Contractor workers	<ul style="list-style-type: none"> • Environmental and Social Safeguards • ESMP implementation • Grievance Redress Mechanism (GRM) • Code of Conduct 	4,000,000
Community level	STC PIT	Community Leaders GRM Committee members	<ul style="list-style-type: none"> • Grievance Redress Mechanism (GRM) • GBV, SHEA and Child Labour 	1,500,000
TOTAL ESTIMATED COST				10,500,000

5.3 Estimated ESMP Implementation Budget

Table 5.3 lists estimated cost items for the implementation of the ESMP, which have been included in the overall project budget.

Table 5.3: Summary ESMP Implementation Budget

S/N	Activity/Cost Item	Potential Cost/ Year (MK)
1.	Implementation of site-specific ESMPs and other site-specific plans	22,000,000

2.	Capacity building training (venue, travel, refreshments, etc.)	10,500,000
3.	Software for data collection/supervision/monitoring/grievance redress	1,000,000
4.	Printing of awareness-raising materials/grievance redress materials	2,000,000
5.	Cost of obtaining clearances or permits (EIA scrutiny and workplace registration)	1,000,000,
6.	Travel budget for environmental and social staff site visits	2,000,000
	TOTAL	38,500,000

6 Stakeholder Engagement, Grievance Redress Mechanism, Disclosure and Consultations.

6.1 Stakeholder Engagement

The Stakeholder Engagement Plan (SEP) for the SAVE Project was crafted in alignment with the World Bank's Environmental and Social Standard 10 on Stakeholder Engagement. This plan can be accessed through the World Bank's official repository at <https://documents1.worldbank.org/curated/en/314131616158364147/pdf/Stakeholder-Engagement-Plan-SEP-Skills-for-A-Vibrant-Economy-Project-P172627.pdf>.

Guided by ESS10 and SAVE Project SEP, a wide range of stakeholders were consulted during the development of this ESMP. The consultations were conducted through Key Informant Interviews (KII) and Focus Group Discussions (FGD) to incorporate different stakeholders' input at national, district, and community levels. In addition, STC students and members of staff were also consulted and were used for conducting stakeholder consultations. A detailed account of the issues raised during stakeholder consultations is presented in Appendix 1 and registered in Appendix 2.

6.2 Grievance Redress Mechanism

STC has established a functional Grievance Redress Committee comprising STC staff members, community representatives, and the Police. For an effective Grievance Redress Mechanism (GRM), STC ensures the following five main steps are undertaken in handling grievances:

- a) **Grievance Reporting and Recording:** the Grievance Redress Committee provides multiple channels for grievance reporting:
 - Face-to-face: Complaints may be presented verbally or in writing to the committee members.
 - Grievance boxes: strategically placed around the STC campus.
 - Dedicated GRM phone number with WhatsApp and text messaging capabilities. The number is 0999443363.
 - Dedicated email address at moseskaluza@gmail.com
- b) **Responding to and Resolving Complaints:** Complainants receive a response within two weeks (14 days) of submitting their complaint, regardless of whether a decision has been reached or not. The Safeguards Specialist at STC is responsible for provision of feedback. The complainant is notified upon receipt of their complaint and informed of the following:

- i. If the complaint is relevant, and the actions planned to be undertaken.
 - ii. If the complaint is dismissed, reasons are provided, their right to recourse, and avenues for further engagement.
 - iii. If a decision is delayed, a progress report is provided along with an estimated conclusion date.
- c) **Assessment of Received Complaints:** Upon receiving a complaint, an assessment determines its relevance to the project. Non-project-related complaints are redirected appropriately. Project-related grievances are reviewed by the GRM committee, with follow-ups to verify claims. Outcomes are communicated to the complainant within 14 days.
- d) **Resolution and Closure:** Where a resolution has been made and the complainant accepts the resolution, the complainant shall be required to sign the resolution and closure section in the Grievance Resolution Agreement Form. A member of the GRM committee (preferably Chairperson or Secretary) shall also be required to counter sign. This shall signify that the complaint or grievance which was presented, has been fully discussed and closed. In case of a referral, the same members shall be required to sign signifying that the case was not closed and has been referred to another entity.
- e) **Registry and Monitoring:** All grievances are logged in a publicly accessible register for easy tracking and monitoring, providing: i. Number of complaints received. ii. Number of complaints resolved and unresolved. iii. Mediation outcomes.

This database helps in improving the GRM and addressing project impacts. Each complaint is assigned a unique reference number for tracking, with recorded timelines: a) Date of complaint. b). Proposed corrective actions (if applicable); c). Date of closure; and d). Date of response to complainant.

The construction of the 2-storey building at Soche will follow the GRM procedures outlined above.

7 Comments on the Infrastructure Layout and Designs

The overall design of the two-story building, which will house four specialized workshops for Automobile Mechanics, Refrigeration and Cooling (RAC), Fabrication and Welding, and Electrical Installation and Electronics, adheres to the local government building guidelines and standards as developed by the National Construction Industry Council (NCIC) and the National Council for Higher Education (NCHE) Architectural Metric Handbook. Additionally, it incorporates considerations for the various disasters that Malawi periodically encounters.

Nevertheless, the Consultant has identified environmental and social issues that warrant further review and consideration. These issues are outlined below:

Site Layout Recommendations

Reference is made to the site plan. It is recommended for;

1. The access road to the southern side of the proposed workshop building is to be assessed and equipped with appropriate road traffic management control devices i.e. signs and signals, road markings, and barricades to ensure road safety due to anticipated heavy vehicle movement stemming from the nearby workshop activities such as tire fitting, wheel alignment and automobile mechanics within the nearby bay's vehicle workshop.
2. The access road to the eastern side of the workshop building is to be equipped with traffic calming measures i.e. (humps, and speed cushions as well as zebra crossing) to minimize accident risks from pedestrians and vehicles.

Ground floor observations

1. PWD facilities have not been included in the workshop building.
2. Stick welding facilities/rooms are located further away from the fire exit however stick welding is higher fire risk activity compared to battery charging interchanging the two facilities would shorten the fire escape route for stick welding.
3. The workshop building lacks industrial showers and emergency shower/eye wash stations with foot pedals.
4. The workshop ancillary facilities do not include showers.
5. Janitor has been proposed for location on a high-traffic section/ route; nearby of corridor posing a high risk of competing demands and time. It is proposed that it should be relocated near the ladies' change room.
6. The workshop building, access to the storage rooms, is available only through the tire fitting bay. For better space maximization and operational efficiency, it is advisable to provide additional access through the corridor.

Top Floor Recommendations

1. The top floor design lacks sanitary facilities.

The comments and recommendations regarding the site layout, ground and top floor design can be reviewed in Appendix 7.

APPENDICES

Appendix 1: Consultation Summaries

Stakeholder	Issues during consultation	Recommendation
<p>National Level Stakeholders</p> <ul style="list-style-type: none"> • Project Implementation Unit (PIU) • Ministry of Labour • TEVETA • Malawi Environmental Protection Authority (MEPA) • College Management 	<ul style="list-style-type: none"> • Non-compliance of the current Acts, Guidelines and Regulations governing environment management by contractors 	<ul style="list-style-type: none"> • Preparation and development of ESMPs should be in line with World Bank and MEPA requirements. • There will be minimal or no land issues as the project will be implemented on already existing government premises. • The Client will talk to MEPA on behalf of the consultant if the need arises where proper documentation is not provided. • Contractors will employ individuals from surrounding communities and others from Malawi to facilitate skills transfer. • There will be a need for committees on Environmental and Social Safeguards to provide awareness of project activities (revamping existing committees or creating new ones) • Involvement of surrounding communities, youth and women <p>Contractors should adhere to labour conditions in terms of:</p> <ul style="list-style-type: none"> ✓ Working conditions/occupation, health and safety issues (working environment) ✓ Working hours ✓ Wages ✓ Pay time. ✓ Child labour

Stakeholder	Issues during consultation	Recommendation
	<ul style="list-style-type: none"> • Coordination • Accidents and community safety • Increase in electric and water bills • Limited space for the project 	<p>✓ Issues of compensation</p> <ul style="list-style-type: none"> • In conducting the assignment, the consultant should use the current Acts, Guidelines, and Regulations governing environment management. • There is a need to include new regulations from sectors such as Health, Forestry, and Lands. The regulations in the health sector include the Covid 19 and Cholera regulations. For the Forestry sector, it is important to include the Forestry Act Amendment (2019). The new Land Acquisition Act should also be referenced for the assignment; • The most important stakeholders for the project are the Ministry of Labour and the Ministry of Education because they are the ones implementing the SAVE project; • The consultant should work hand in with the college project team so that matters arising should be dealt with together. The consultant should consider potential damages likely to occur to existing structures adjacent to the site; • Importance of speed limits when construction vehicles pass near existing buildings; • The Contractor should use their water and electricity or pay upfront before using their utilities, as they have experienced challenges with other contractors; • Some structures like the old car park and the library may be demolished to pave the way for the new construction works.

Stakeholder	Issues during consultation	Recommendation
<p>District Level Stakeholders</p> <ul style="list-style-type: none"> Monitoring and Evaluation Officer Economist Gender Officer Senior Irrigation Engineer Director of Planning and Development Environmental District Officer Labour Officer Water Development Officer Youth Officer 	<ul style="list-style-type: none"> Poor coordination between the contractor and the district council Gender and Social Inclusion – how many people benefiting? Are women, youth, and marginalized groups benefiting from the project? Non-compliance to regulation and bylaws by the contractors 	<ul style="list-style-type: none"> The consultant should work hand in with the District Council on the development of the ESMP. The Consultant should recommend for the contractor to use all the relevant policies and environmental and social safeguards. These should be included in the Contractor's and workers' codes of conduct. The Consultant should remember learners as one of the relevant key stakeholders. The construction activities should be climate-smart. Site assessments are supposed to be done before choosing an appropriate position for new structures. A key factor to consider when positioning new structures is distance from perimeter fence and access roads (not less than 3 metres from perimeter fence and not less than 7 meters from access roads). Site drawings (done by a certified architect) must be presented to the city council for approval. The contractor must abide by NCIC standards. During construction inspection is done at every level (substructure/ superstructure) and inspection cards are issued to progress to the next stage. The car park must correspond to the number of people accommodated at the institution if the current car park is not sufficient, it can be expanded).

Stakeholder	Issues during consultation	Recommendation
STC Students	<ul style="list-style-type: none"> • Disruption of classes • Prevention of accidents • Sanitation during construction • Community and workers safety • Disruption of important routes 	<ul style="list-style-type: none"> • The contractor will need to present a work plan showing specific tasks to be done. These will determine when noise levels will be high and therefore propose further actions such as using other classrooms that are a bit far from the construction site • The possibility of the contractor executing his / her duties during holidays • Use of machinery that does not produce excessive noise • The contractor will need to form a barricade/fence • School toilets will be renovated before construction works to increase the number of working toilets • The contractor will need to form a barricade/fence to minimize dust emission into surrounding areas • The contractor will need to provide dust suppression mechanisms • Speed limits will need to be established • Students will have to use an alternative route to access other areas within the college compound. This alternative route is available
Community members	<ul style="list-style-type: none"> • Employment Opportunities – Will the project prioritize local hiring and fair wages? • Community participation 	<ul style="list-style-type: none"> • Employment opportunities to consider people from surrounding areas. It will not be proper to engage unskilled labour from elsewhere • The project will present business opportunities to the surrounding communities

Stakeholder	Issues during consultation	Recommendation
	<ul style="list-style-type: none"> • Spread of communicable diseases including STI, COVID-19 and cholera 	<ul style="list-style-type: none"> • The nearest health facility to Soche Technical College is Kanjedza Police Dispensary. This health facility is facing several challenges including: <ol style="list-style-type: none"> i. Space limitations where under 5 clinic and the general public health occur under one roof; ii. Limited funding which sometimes result in shortage of certain drugs iii. Electricity problems iv. Lack of proper sanitary facilities such as toiles (two toiles present and they are not divided according to gender) v. Erratic water supply vi. Non-functional taps

Appendix 2: Consultation Registers




DEVELOPMENT OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS AT SOCHE & NASAWA TECHNICAL COLLEGES (MINISTRY OF EDUCATION THROUGH SAVE PROJECT)

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

P124

Date	Name	Position	Institution/Department	Contacts	Signature
13/04/23	Peter E. Eke	Graduate Social Science Project	SAVE Project	Cell: 0999160958 Email: peter.eke@gmail.com	[Signature]
"	General M. M. M.	Region Manager	Save Project	Cell: 0999917216 Email: general.m.m.m@gmail.com	[Signature]
"	Edward Jelce	Procurement Specialist	SAVE Pin	Cell: 0999955566 0999708000 Email: ebwjece@gmail.com	[Signature]
"	VICTOR KASUKU	ESS	SAVE Pin	Cell: 0999952693 Email: vikasuku@gmail.com	[Signature]
"	Musig Kamanu	Consultant	WWE C	Cell: 09994481066 Email: kamanumusig@gmail.com	[Signature]
13/03/23	Samuel B. Pin	J C	WWE C	Cell: 0999098447 Email: samblife@gmail.com	[Signature]

TEVETA





DEVELOPMENT OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS AT SOCHE & NASAWA TECHNICAL COLLEGES (MINISTRY OF EDUCATION THROUGH SAVE PROJECT)

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER


Date	Name	Position	Institution/Department	Contacts	Signature
14/03/23	Vanessa Ngoma	PE D Intern	TEVETA/PE D	Cell: 0884470314 Email: vngoma@tevetamw.com	[Signature]
14/03/23	Francis Kusoma	Project Accountant	TEVETA/PE D	Cell: 0881241188 Email: fkuwina@tevetamw.com	[Signature]
14/03/23	Rechel Pudi	PE D Lian	TEVETA/PE D	Cell: 099566661 Email: rpudi@tevetamw.com	[Signature]
14/03/23	Deivid Luwiza	PE D Specialist	TEVETA	Cell: 0888305765 Email: dlucshae@tevetamw.com	[Signature]
14/03/23	Richard N. Chusan	SDDVT	Min. of Labour	Cell: 0887276847 Email: richardchusan@yahoo.com	[Signature]
14/03/23	CHIFUNDO LODZENI	SDDVT	Min of Labour	Cell: 0880399638 Email: lodzeniree@gmail.com	[Signature]
14/03/23	REXFOED KACHEPA	SDDVT	Min of Labour	Cell: 0999328712 Email: rex.kachepa@gmail.com	[Signature]

MALAWI ENVIRONMENTAL PROTECTION AUTHORITY



 

DEVELOPMENT OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS AT SOCHE & NASAWA TECHNICAL COLLEGES (MINISTRY OF EDUCATION THROUGH SAVE PROJECT)

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

Date	Name	Position	Institution/Department	Contacts	Signature
				Cell:	
				Email:	
				Cell:	
				Email:	
				Cell:	
				Email:	
				Cell:	
				Email:	
17/03/23	Cathy Musa	EO	EAD/MEPA	Cell: 0999346466 Email: cathy.musa@mea.gov.mw	







BLANTYRE DC

DEVELOPMENT OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS AT SOCHE & NASAWA TECHNICAL COLLEGES (MINISTRY OF EDUCATION THROUGH SAVE PROJECT)

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SOCH & COUNCIL

Date	Name	Position	Institution/Department	Contacts	Signature
20/03	Andrew P Ngoma	M/E intern	BT-DC Planning	Cell: 0999542666 Email: andrewp.ngoma@gmail.com	
20/03	Chenier W. Tsoile	Geomatics/M&E officer	BT-DC	Cell: 0999104120 Email: chenier.w.tsoile@gmail.com	
20/03	Agness Nanyangwa	Gender officer	BT-DC	Cell: 0882935987 Email: ananyangwa@gmail.com	
20/03	Daniel Dambila	SIE	BT-DC	Cell: 0889670950 Email: daniel.dambila@gmail.com	
20/03	Melany Mhine	SPD	BT-DC	Cell: 0999295014 Email: melany.mhine@gmail.com	
20/03	Irma Ganda	DFO	BT-DC	Cell: 09993472441 Email: irma.ganda@gmail.com	



DEVELOPMENT OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS AT SOCHE & NASAWA TECHNICAL COLLEGES (MINISTRY OF EDUCATION THROUGH SAVE PROJECT)

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SOCHÉ & BT COUNCIL

Date	Name	Position	Institution/Department	Contacts	Signature
20/03/23	Fataunwa Dagonwura	Met officer	DCMS	Cell: 0999403996 Email: fataunwa.dagonwura@gmail.com	
20/03/23	Joseph Gana	DCSO	BT Distrafa	Cell: 0824051610 Email: jangogel2007@gmail.com	
20/03/23	Hamill Mbulaji	EDO	BT DC	Cell: 0882627666 Email: xmbulajeg@gmail.com	
20.3.23	Ramon Mphangwe	C.P.O	BT DC	Cell: 0999108793 Email: ramphangwe@gmail.com	
20.3.23	Fred Kafakoma	SDO	BT-DC	Cell: 0999282442 Email: kafakomaseyalwa@gmail.com	
20.3.23	Caroline Zemburi	DFO	BTDC for	Cell: 0882064846 Email: nufecarol@gmail.com	



DEVELOPMENT OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS AT SOCHE & NASAWA TECHNICAL COLLEGES (MINISTRY OF EDUCATION THROUGH SAVE PROJECT)

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SOCHÉ & BT COUNCIL

Date	Name	Position	Institution/Department	Contacts	Signature
20/03/2023	Samuel B. Phiri	JC	WUEC	Cell: 0999098447 Email:	
20/03/2023	Peter Mireda	DYD	BT-DC	Cell: 0884130124 Email:	
20/03/2023	Stephano Joseph	DCSO	BT-DC	Cell: 0882627666 Email: alcarulep@gmail.com	
20/03/2023	Blessing Mlonwe	Dis Cord	BT Redon	Cell: 0994428059 Email: bmlonwe@gmail.com	
20/03/2023	Tamala Zemburi	DWDO	BTDC - water	Cell: 0888056060 Email: tzenbeni@yahoo.com	
20/03/23	Joseph Sambo	DLO	BTDC	Cell: 0999468866 Email: jollysambo@gmail.com	

SOCHE TECHNICAL COLLEGE MANAGEMENT



DEVELOPMENT OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS AT SOCHE & SASAWA TECHNICAL COLLEGES (MINISTRY OF EDUCATION THROUGH SAVE PROJECT)

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

V.C.E

Date	Name	Position	Institution/Department	Contact	Signature
20/03/2023	Stella Mpagije	Coordinator	Soche Tech College	Cell: 098836270 Email: stellampagije@gmail.com	
20/03/2023	Mabunda Makulani	Deputy Principal	"	Cell: 098837381 Email: mabundamakulani@gmail.com	
20/03/2023	GREYSTONE MAISVEKA	PRINCIPAL	"	Cell: 0885313144 Email: greystonemaisveka@gmail.com	
20/03/2023	Musiq Komandla	Consultant	WWEK	Cell: 0984 081 066 Email: komandla@wwek.co.za	
20/03/23	Kent Kafatla	Consultant	WWEK	Cell: 0999831595 Email: kentkafatla@wwek.co.za	
20/03/23	Samuel B. Phiri	consultant	WWEK	Cell: 0999098447 Email: samuelphiri@gmail.com	

STUDENTS, COLLEGE MANAGEMENT, COMMUNITY LEADERS, COMMUNITY MEMBERS AND INSTITUTIONS AROUND SOCHE TECHNICAL COLLEGE



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SITE: SOCHE TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contacts	Signature
19/05/23	BENJAMIN N NICHATA	HOD/Senior Teacher	Sochi Technical College	Cell: 0999 436 694 Email: benichata@gmail.com	
	JOHN KHOFFI	M/E	Sochi Tech	Cell: 0888 877 226 Email: john.khoffi@gmail.com	
	Edward Njunga	Communications Point Point	Sochi Tech	Cell: 0882 497 114 Email:	
	Amos KASAMBWE	FRW INSTRUCTOR	SOCHE TECHNICAL	Cell: 0881 862 935 Email: AmosKasambwe@gmail.com	
	JOHN NDI	GFI INSTRUCTOR	SOCHE TECHNICAL	Cell: 0995 171 685 Email: Johnndi8@gmail.com	
	PAUL MALLINGA	HOD construction	SOCHE TECHNICAL COLLEGE	Cell: 0991 846 172 Email: paul.mallinga@gmail.com	



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS
STAKEHOLDER CONSULTATION ATTENDANCE REGISTER
SITE: SOCHE TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contact	Signature
19/05/23	Paul Gogwe	HOD ENG	SOche T. college	Cell: 0773 540722 Email: paulgogwe@gmail.com	[Signature]
	Mr. Kahan	EST. Asst	SOche T. coll	Cell: 0992668236 Email: mahakhan20@gmail.com	[Signature]
	MICHAEL MACAMA	PAKES ASSISTANT	PAKS DEPT	Cell: 0994245960 Email:	[Signature]
	KENDRAN WISIKI	APWD	W	Cell:	
	Roman indimbelis	Student	SOche tech	Cell: 0997122706 Email: Romanindimbelis@gmail.com	[Signature]
	Clement Khondor	INCHARGE	Karjard 29 Dispensary	Cell: 0888 525956 Email: 0992100937	[Signature]



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR CONSTRUCTION WORKS
STAKEHOLDER CONSULTATION ATTENDANCE REGISTER
SITE: SOCHE TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contact	Signature
19-5-23	KELVIN KAMARA	STUDENT	SOche Technical	Cell: 0992011268 Email: KelvinKamara@gmail.com	[Signature]
19/05/23	BRIGHTON KAMRA	STUDENT	SOche TECHNICAL COLLEGE	Cell: 0993107256 Email: brightondanielkam@gmail.com	[Signature]
19/05/23	Henry MUSA	STUDENT	SOche TECHNICAL	Cell: 09955511/0995571198 Email: henrymusa@gmail.com	[Signature]
19/05/23	FRANSE MUKHAR	STUDENT	SOche TECHNICAL	Cell: 0997551868 Email: franse.mukhar@gmail.com	[Signature]
	SEWNA MAIKHANI	INTERVIEWE	SOche	Cell: 0881520677 Email: sewna.maikhan@gmail.com	[Signature]
	Isabel Manish	Karjard 29 Community	Karjard 29	Cell: 0996939283 Email: isabelmanish@gmail.com	[Signature]



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SITE: SOCHE TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contacts	Signature
19/05/23	Isaac Likiep	Village member	Soche	Cell: 0992772666	
				Email:	
19/05/23	Jonathan Maribo	Village member	Misesa	Cell: 0994075336	
				Email:	
19/05/23	Susan Chauvath	Village member	Misesa	Cell: 0996060416	
				Email:	
19/05/23	Angella maron	Office officer	P.T.S.	Cell: 0999225236	
				Email:	
19/05/23	M. Chiripando	GWH member	Misesa	Cell: 0688350021	
				Email:	
	Mary Alfred	Misesa	Misesa	Cell: 0999131427	
				Email:	



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS
STAKEHOLDER CONSULTATION ATTENDANCE REGISTER
SITE: SOCHTE TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contacts	Signature
19-05/23	Rushiran Chopi	Managers Com	Kamfedza	Cell: 0995498830 Email: chopi.rushiran@malawi.com	
19-05/23	Clement phulu	students	sochte technical college	Cell: 0986233123 Email: phulu.clement78@gmail.com	
19/05/23	Hennrich Mpanje	Finance focal	STC	Cell: 099023786 Email: hennrich.mpanje@gmail.com	
19/05/23	Blessings moranje	student	STC	Cell: 0996609481 Email: moranje.blessings50@gmail.com	
19/05/23	Alick Kadropwa	HRM	Zanz Forest	Cell: 0993377653 Email:	
19/05/23	PETERKINS NZOLITA	RECEIVED	STC	Cell: 0884472330 Email: peternzolita@gmail.com	



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SITE: SOCHT TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contacts	Signature
19-5-23	M. ZUZE	oimira muti	Kanjedza	Cell: 0999292067	
				Email:	
				Cell:	
19-5-23	Margaret Chipamanda	oimira muti	Kanjedza	Email: 0999512003	
				Cell:	
19-5-23	MERVIS POMPI	oimira muti	KANJEZA	Email: 0888142924	
				Cell: 0888358021	
19-5-23	M. Chipamanda	oimira muti	MISOSA	Email:	
				Cell: 0999131427	
	Mary Alfred	MISOSA	MISOSA	Email:	
19/5/23	Goodness Mupfema	ADC Chair	Linbe Central Ward	Cell: 0996325613	
				Email:	



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS

STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SITE: SOCHT TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contacts	Signature
17/5/23	GODFREY JEPUTALA	ADMIN INSTRUCTOR	SOCHT TEC. COLLEGE	Cell: 0995593994	
				Email: jeputala44@gmail.com	
	STEVEN KILEKWA	RAC INSTRUCTOR	"	Cell: j.kilekwa@gmail.com	
				Email: 0888615560	
	ELIAS NJENJEMA	EEE INSTRUCTOR	"	Cell: 0993283913	
				Email: enjenjema@gmail.com	
	MATRUW		"	Cell: 0888357581	
	MAKULUWI GREYSTONE	JPT	"	Email: makuluw@gmail.com	
	MARVEFA	PRINCIPAL	SOCHT TECHNICAL COLLEGE	Cell: 088831364	
				Email: geyronabukhisho@gmail.com	
	CHRISTINA NTWANA	BURSAR	SOCHT TECHNICAL COLLEGE	Cell: 0884515090	
				Email: ntwanachris@gmail.com	



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS
 STAKEHOLDER CONSULTATION ATTENDANCE REGISTER
 SITE: SOCHE TECHNICAL COLLEGE

Date	Name	Position	Institution/Department	Contacts	Signature
19-5-23	K. KUSELI	Uimira Kudz	MISECA	Cell: 0885807741 Email:	
17-5-23	GIFT LEONARD	Student	Soche Technical	Cell: 0995772961 Email:	
19-5-23	McDonald Kazembe	Student	Soche Technical	Cell: 0780410051 Email: McDonald Kazembe 2506@gmail.com	
19-5-23	MADALISO ANDRAGE	Student	Soche Technical	Cell: 0997148406 Email:	
19-5-23	MAMUKANI J MPR	Student	Soche Technical	Cell: 0880076260 Email: mprazera@gmail.com	
19-5-23	MULIMBA MPHAKA	Student	Soche technical	Cell: 0880259815 Email:	

BLANTYRE CITY COUNCIL



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS
 STAKEHOLDER CONSULTATION ATTENDANCE REGISTER
 SITE: Blantyre City Council & District Council

Date	Name	Position	Institution/Department	Contacts	Signature
19/5/23	Paul Panissa	Environmental Health officer	BCC	Cell: 088102535 Email: ppanissa@gmail.com	
19/5/23	Tikhela Nkhata	Engineering dept officer	BCC	Cell: 0995912277 Email: tikhela.nkhata@gmail.com	
19/5/23	Musasa Tumbi	District Transport Officer	BTDC	Cell: 0882627866 Email: musasa2@gmail.com	
19/5/23	Edna Mufwa	Secretary	BCC	Cell: 088396636 Email:	
				Cell:	
				Email:	
				Cell:	
				Email:	



PREPARATION OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLANS FOR CONSTRUCTION WORKS
STAKEHOLDER CONSULTATION ATTENDANCE REGISTER

SITE: Blantyre city council

Date	Name	Position	Institution/Department	Contacts	Signature
19/05/23	Rosemary Ramatse	SWS	BT city Council	Cell: 0999559700 Email:	
19/05/23	Elicy Katsabone	SWA	BT city Council	Cell: 0999400999 Email: elicaycrat@gmail.com	
"	Pamela Boris	SWA	BCC	Cell: 0997076589 Email: borispamelacra@gmail.com	
				Cell:	
				Email:	
				Cell:	
				Email:	
				Cell:	
				Email:	

Appendix 3: ESMP CONSULTANT

Name	Proposed Position and Qualification	Key Role	Experience
KEY EXPERT			
Kent Kafatia, Snr R. Eng.	<ul style="list-style-type: none">• MSc. in Water and Waste Engineering• BSc. in Chemical Engineering (Environmental)• BSc. in Environmental Science & Forestry• BSc. in Forestry• PGD. in Integrated Environment and Water Management.	ESMP Expert	36 years' ESIA Experience

Appendix 4: Minimum Standards for National Council for Higher Education (NCHE)

ACCOMMODATION

1. There shall be separate accommodation for male and female students
2. Minimum ceiling height of 2.8 m
3. Total floor area per student;
 - i) single room (for postgraduates): 8.00 square meters;
 - ii) double student room or cubicle, 12.00 square meters;
 - iii) three or four student room, 15.00 square meters;
4. Every living room in the hall should have access to outside light with vents in the walls to provide permanent ventilation
5. Where self-catering accommodation is provided the kitchen area shall have suitable cooking equipment, refrigeration and floor space of 1m² per student occupant
6. There shall be appropriate laundry and drying facilities
7. Appropriate furniture and fittings for the rooms:
 - i) a bed (80 X 190 cm) with free space between the beds of over 75 cm.
 - ii) lockable closet
 - iii) reading table and chair for each occupant
8. Establish mechanism /systems to provide accommodation information to student by keeping information available

PHYSICAL FACILITIES

Drawings and design of different buildings

1. Drawings of buildings shall be approved by the relevant local authority
2. Buildings shall be built according to approved plans.
3. Building shall have minimum ceiling height of 2.6 m.
4. Building completion and stability certificate issued by competent authorities shall be produced.
5. Alterations or extensions, if any, shall be approved and a certificate of occupation shall be issued for a newly constructed or altered buildings.
6. The design and layout of classrooms, laboratories, and library buildings shall promote safety, cleanliness, maintenance, health, lighting, and comply with laws governing physical facilities, particularly with respect to fire, safety, and sanitation.
7. The buildings, classrooms, equipment, furniture, grounds, instructional tools, support systems, instructional facilities, machinery, and other physical requirements shall be appropriate and contribute to the achievement of the institution's objectives.
8. Immovable equipment, instructional tools, and machinery shall be properly installed and maintained.
9. In particular, HEIs shall provide adequate and appropriate physical spaces to meet the teaching requirements of the curriculum, and the following standards shall be observed:
 - i) Lecture Rooms shall be adequate in number and size. The sitting capacity for lecture rooms shall be at the rate of 1m²/student.
 - ii) Lecture theatre/auditorium sitting capacity shall be based on the rate of 0.75m²/student.
 - iii) Seminar rooms: Each department should have a seminar room for tutorials.

- iv) Classrooms, lecture theatres and seminars rooms shall have adequate lighting, ventilation and audio-visual aids such as video screen, television, white / black Board, LCD projector/ overhead projector
- 10. HEIs shall provide suitable office space for all categories of staff. Deans and Heads of Department and support staff working laboratories shall have offices with appropriate administrative equipment.
 - i) Office space for academic: a space measuring 12m² should be allowed per staff. Sharing of office space should be kept to a minimum of two academic staff.
 - ii) HEIs should provide Common Rooms for each of the following: Academic staff, Non-academic staff and Students.
- 11. All buildings shall provide for special needs access
- 12. Physical facilities shall be safe for the public, free from structural failure, cracking and dilapidation.

Facilities support for persons with physical challenges

HEIs shall ensure that design and construction of various buildings and facilities shall accommodate universal access. The following specifications shall be adhered to:

1. Pavements - gradients of footpaths shall not exceed 1:20 except for short ramps. On excessively long gradients there shall be horizontal rest areas at regular intervals.
2. Entrance doors and corridors shall allow for turning of a wheel chair.
3. Toilets -should have toilets fitted with special facilities for wheel chairs and whose doors open outside

ICT Infrastructure

- 1) HEIs shall have appropriate ICT infrastructure that includes computers with appropriate software and internet access.
- 2) HEIs shall have an ICT plan for the purpose of ensuring reliability, privacy, safety and security

Security of the premises

- 1) All buildings shall have adequate, reasonable and easily accessible means of escape in the event of emergency.
- 2) All means of escape shall be properly labelled, maintained and kept free from any obstruction
- 3) The buildings and premises shall be fenced or have security guards' coverage
- 4) There shall be adequate and well serviced firefighting equipment.
- 5) Fire Drills shall be conducted periodically to staff and students
- 6) Assembling area in case of emergency and fire exit procedures shall be available and known to all

Laboratories

- 1) HEIs shall have suitable teaching laboratories, hospitals, workshops and studios for natural and applied sciences, computer science and languages.
- 2) Laboratory facilities shall provide enough room for a laboratory office, instructional workstation, storage and preparatory rooms of reasonable size (7 m²) each.

- 3) Laboratory facilities shall be properly located in relation to other facilities to allow for easy access
- 4) For computer laboratories and rooms, HEIs shall provide software and internet access as required for various programmes.
- 5) There shall be fume cupboards and fume hoods in the preparation and storage rooms
- 6) There shall be standard table top electrical service outlets for the instructor's table and for each pair of students
- 7) There shall be a water supply system for firefighting.
- 8) Minimum Capacity of a laboratory shall be based on the rate of 1.9m² per student.
- 9) Laboratory environment shall also facilitate the demonstration and observation of procedures.
- 10) There shall be separate research laboratories for postgraduate students and academic staff.
- 11) Laboratory waste shall be disposed-off through Malawi Bureau of Standards waste disposal guidelines

WATER AND SANITATION

Water supply

- 1) HEIs shall have adequate, safe and clean water supply
- 2) HEIs shall have water reservoirs capable of meeting 24 hours demand.
- 3) HEIs involved with livestock rearing shall have separate storage facility to cater for the needs of the animals

Wastewater collection, treatment and disposal system

- 1) HEIs shall have wastewater collection, treatment and disposal system.
- 2) There shall be evidence of approval by the relevant local authority responsible for water and effluent disposal systems.
- 3) HEIs shall drain and dispose of surface water in a manner as to cause the least inconvenience or nuisance to the public
- 4) HEIs shall have a master plan that illustrates:
 - i) the location of the existing and proposed buildings of the institution
 - ii) The layout of all waste and soil drain pipes, sewers, septic tanks and storm water drains.

Toilets and Bathroom

HEIs shall maintain clean and hygienic water closets, urinals, wash hand basins and bathrooms as follows:

- i) One water closet for 15 – 20 male students
- ii) One water closet for 10- 15 female students
- iii) One Urinal for 20 -25 male students
- iv) One bath or shower for 15 -20 male students
- v) One bath or shower for 15 -20 female students
- vi) Toilets for female and male staff
- vii) Sanitary disposal facilities

Student support services

HEIs shall provide adequate facilities and services that specifically support student academic life as follows:

Accommodation

- 1) There shall be separate accommodation for male and female students
- 2) Minimum ceiling height of 2.8 m
- 3) Total floor area per student—
 - i) single room (for postgraduates): 8.00 square meters;
 - ii) double student room or cubicle, 12.00 square meters;
 - iii) three or four student room, 15.00 square meters;
- 4) Every living room in the hall should have access to outside light with vents in the walls to provide permanent ventilations
- 5) Where self-catering accommodation is provided the kitchen area shall have suitable cooking equipment, refrigeration and floor space of 1m² per student occupant
- 6) There shall be appropriate laundry and drying facilities
- 7) Appropriate furniture and fittings for the rooms:
 - i) a bed (80x190cm) with free space between the beds of over 75 cm.
 - ii) lockable closet
 - iii) reading table and chair for each occupant

Establish mechanism /systems to provide accommodation information to student by keeping information

Annex 5: GBV Management Plan

Prevention of GBV is a multifaceted effort which should deal with or focus on:

1. women empowerment or agent of change
2. women participation and capacity to influence decision making
3. women economic empowerment
4. increased access to sexual and reproductive health and rights
5. incorporate men and boys in efforts (as perpetrators, victims and agents of change)
6. social gender norms and behaviour transformation (challenging gender stereotyping)

The specific prevention measures have been included in a GBV Management plan to ensure the implementation of actions in this regard and to allow for close monitoring of the contractor.

Activities	Action party	Responsibilities
Stakeholder engagement	STC PIU; District Social Welfare Office (DSWO)	<ul style="list-style-type: none"> Identify GBV service providers in the area. Identify vulnerable groups within the community. Inform community members about the details of the project and the GBV risks associated with the project. GBV training including what to do in case of grievance.
GBV training for GRC, contractor and staff, consultants and adjoining community members	STC PIU; Contractor; DSWO	<ul style="list-style-type: none"> Training and sensitisation of all workers associated with the project on GBV and how the project can contribute to GBV risks. Training and sensitisation of adjoining communities on GBV risks, channels to report GBV incidents and services available for GBV survivors.
Codes of conduct signed and understood	STC PIU; Contractor	<ul style="list-style-type: none"> Ensure requirements in the CoCs are clearly understood by those signing. Have the CoCs signed by all those with physical presence in the site. Train construction workers on the behaviour obligation under the CoCs.
Handling GBV complaints (including support of survivors)	GRM	<ul style="list-style-type: none"> Grievance Redress Committees to ensure confidential complaint uptake mechanisms are in place. The GBV cases should be immediately reported to the Police (Victim Support Unit), District Social Welfare Office, psychosocial support institutions working in the project area or district.
Provision of separate, safe and easily accessible facilities for women and men working on the site	STC PIU; Contractor	<ul style="list-style-type: none"> Ensure construction sites have separate facilities like toilets and/or bathrooms for men and women.
Monitoring and reporting	STC PIU; Contractor; DSWO	<ul style="list-style-type: none"> Selection of monitoring indicators (such as: No. of reported cases of GBV; Resolved cases and time it took to address the complaints, No. of workers that have attained GBV training

		<p>courses; No./percentage of workers that have signed CoC and No. of GBV cases that were referred to the GBV service provider).</p> <ul style="list-style-type: none"> • Ensure new risks are uncovered and mitigated.
--	--	--

Annex 6: Code of Conduct for Contractor

Contractors under the SAVE project will be required to prepare a code of conduct that they shall follow when undertaking construction works. These rules shall be part of the assessment criteria when selecting the contractor. A satisfactory code of conduct will contain obligations on all project staff (including sub-contractors and day workers) that are suitable to address the following issues, as a minimum. Additional obligations may be added to respond to concerns of the region, location, project sector, or specific project requirements. The issues to be addressed include:

1. Compliance with applicable laws, rules, and regulations of the jurisdiction.
2. Protection of children (including prohibitions against abuse, defilement, or otherwise unacceptable behaviour with children, limiting interactions with children, and ensuring their safety in project areas).
3. Sexual harassment (for example to prohibit use of language or behaviour, in particular towards women or children, that is inappropriate, harassing, abusive, sexually provocative, demeaning or culturally inappropriate).
4. Violence or exploitation (for example the prohibition of the exchange of money, employment, goods, or services for sex, including sexual favours or other forms of humiliating, degrading or exploitative behaviour).
5. Compliance with applicable health and safety requirements (including wearing prescribed personal protective equipment, preventing avoidable accidents and a duty to report conditions or practices that pose a safety hazard or threaten the environment).
6. The use of illegal substances.
7. Non-Discrimination (for example based on family status, ethnicity, race, gender, religion, language, marital status, birth, age, disability, or political conviction).
8. Interactions with community members (for example to convey an attitude of respect and non-discrimination).
9. Sanitation requirements (for example, to ensure workers use specified sanitary facilities provided by their employer and not open areas).
10. Avoidance of conflicts of interest (such that benefits, contracts, or employment, or any sort of preferential treatment or favours, are not provided to any person with whom there is a financial, family, or personal connection).
11. Respecting reasonable work instructions (including regarding environmental and social norms).
12. Protection and proper use of property (for example, to prohibit theft, carelessness or waste).
13. Duty to report violations of this Code; and
14. Non-retaliation against workers who report violations of the Code, if that report is made in good faith.

The Code of Conduct should be written in local and plain language and signed by each worker to indicate that they have:

- Received a copy of the code and that it was explained to them.
- Acknowledged that adherence to this Code of Conduct is a condition of employment; and
- It is understood that violations of the Code can result in serious consequences, up to and including dismissal or referral to legal authorities.

Annex 7: Child Safety Management Plan

In School Communities, there will be many instances that might expose children and young people to construction workers, which may lead to child safety risks. These forms of child risks could be in the form of SAE, accidental harm, physical abuse, Psychological/emotional Abuse and online abuse.

Type of Risk	Management of Risk	Action Party
Recruitment of inappropriate personnel	<ul style="list-style-type: none">• Child safety training• Reference checking• Pre-screening interviews• Criminal history checks• Working with children checks• Probation period	Contractor
Grooming	<ul style="list-style-type: none">• Code of conducted• Training for all staff, volunteers, leaders etc.	Contractor, District Social Welfare Office
Use of images or video of children and young people without parental consent	<ul style="list-style-type: none">• Code of Conduct.• Training for all staff, volunteers, leaders etc.• Photo and video policies.	Contractor
Misconduct unreported and failure to address behaviour surrounding misconduct	<ul style="list-style-type: none">• Training for all staff, volunteers, leaders etc.• Code of conduct and child protection policies.• Procedures and protocols responding to misconduct.	Contractor
Unsafe environment leading to occurrence of accidents	<ul style="list-style-type: none">• First aid kit must be readily available on site.• Appoint first aid officers.• Conduct risk assessment of all construction activities and identify risks management options.	Contractor

Annex 8: Traffic Management Plan

The following section guides contractor when developing a Traffic Management Plan, which aims to minimise traffic congestion, enhance road safety, and ensure smooth transportation operations.

A8.1 Assessment and Planning

- **Traffic Impact Assessment (TIA):** Conduct a thorough TIA to understand the potential impact of construction activities on local traffic patterns. This should include peak traffic times, road capacities, and key congestion points.
- **Stakeholder Consultation:** Engage with local authorities, community leaders, and stakeholders to discuss the proposed traffic management measures and obtain necessary approvals.

A8.2 Traffic Control Measures

- **Temporary Traffic Signals and Signs:** Install temporary traffic signals and signs around the construction site to guide drivers and pedestrians. Clearly mark detour routes and alternative pathways.
- **Road Closures and Diversions:** Plan and schedule road closures and diversions during off-peak hours to minimize disruption. Provide advance notice to the public about these changes.
- **Dedicated Construction Routes:** Designate specific routes for construction vehicles to minimize their impact on general traffic. Ensure these routes avoid high pedestrian areas and critical college access points.

A8.3 Construction Logistics

- **Staging Areas:** Establish staging areas for construction materials and equipment to reduce on-site congestion. These areas should be located away from main traffic routes.
- **Scheduled Deliveries:** Coordinate the timing of deliveries to avoid peak traffic hours. Use smaller, more frequent deliveries if necessary to reduce the impact on traffic flow.

A8.4 Pedestrian Safety

- **Pedestrian Pathways:** Create safe and clearly marked pedestrian pathways around the construction site. Use barriers to separate pedestrians from construction activities.
- **Crossing Guards:** Deploy crossing guards at critical points to assist pedestrians, especially during peak hours.

A8.5 Public Communication

- **Information Dissemination:** Use multiple channels (e.g., local radio, social media) to keep the public informed about construction schedules, road closures, and alternative routes.
- **Signage and Maps:** Provide clear signage and maps around the college to help drivers and pedestrians navigate the area during construction.

A8.6 Monitoring and Adjustments

- **Traffic Monitors:** Deploy traffic monitors to observe and report on traffic conditions in real-time. Use their feedback to make immediate adjustments to traffic control measures.
- **Regular Reviews:** Conduct weekly reviews of traffic management measures and make necessary adjustments based on feedback from stakeholders and observed traffic patterns.

A8.7 post-construction

- **Site Restoration:** Repair any road surfaces or pedestrian pathways damaged during construction.

Feedback and Evaluation: Collect feedback from the community and stakeholders on the effectiveness of the traffic management plan. Use this feedback to improve future projects.

Annex 9: Labour Management Plan

The construction phase of the project requires the employment of numerous skilled and unskilled workers. There are risks of unequal or unfair treatment in hiring and during implementation, of forced and child labour, health and safety at work, among other risks. To effectively implement the ESMP, the Contractor is to develop a Labour Management Plan (LMP) that will help define and manage all labour- related matters during the implementation of this Project.

It is expected that the project will engage the following categories of workers, as defined by IFC PS 2: employees, contracted workers (consultants and contractors), community workers, migrant workers and primary supply workers.

Objectives

The purpose of the Labour Management Plan is:

- To promote safety, health, and welfare at work;
- To promote the fair treatment, non-discrimination, and equal opportunity of project workers;
- To protect project workers, including vulnerable workers such as women, persons with disabilities, children (of working age), migrant workers, contracted workers, and primary supply workers, as appropriate;
- To prevent the use of all forms of forced labour and child labour;
- To support the principles of freedom of association and collective bargaining of project workers in a manner consistent with national law;
- To provide project workers with accessible means to raise workplace concerns.

Measures Needed

The Contractor will address these risks by undertaking site specific risk assessments and incorporating mitigation measures for the identified risks into the program specific environmental, social, health, and safety management plans. See the table outlining potential mitigation measures at the end of this annex.

In addition, the Contractor shall establish and implement the following:

- i. Grievance Redress Mechanism especially the WGRM to ensure workers have ability and opportunity to lodge complaints or concerns (refer to Annex 9).
- ii. Workers Code of Conduct to manage the environmental and social risks related to the workers and the works including Trafficking in Persons, sexual exploitation, sexual abuse and sexual harassment (refer to Annex 6)

Monitoring & Guidance:

The LMP applies to all project workers, whether full-time, part-time, temporary, seasonal, or migrant. The LMP is applicable, as per IFC PS 2, to the Project in the following manner:

1. People employed or engaged directly by SAVE project to work specifically in relation to the project;
2. People employed or engaged by consultants and contractors to perform work related to the core function of the project, regardless of location;
3. People employed or engaged by the primary suppliers under this project.

This LMP identifies a number of risks, such as:

- Occupational Safety and Health risks during construction and operation;
- Risk of communicable diseases, including Malaria and Cholera, to the workforce, students, and staff
- Noncompliance with labour laws and regulations by the contractors;
- An influx of migrant workers;
- Gender Based Violence GBV (Sexual Harassment, Sexual Exploitation and Abuse, Rape and Discrimination)
- Violence against Children; (Child labour, Defilement, Child Marriage)
- Risk of contracting HIV and AIDS and STIs;
- Risk of Contracting COVID-19
- Risk of exposure to hazardous materials and wastes
- Risk of excess exposure to noise and vibrations
- Increased competition over resources due to the influx of labour
- Discrimination and exclusion of vulnerable groups;
- Labour conflicts and work conditions

Annex 10: Health and Safety Management Plan

The Contractor shall protect the health and safety of workers by providing the necessary and approved protective clothing and by instituting procedures and practices that protect the workers from dangerous operations. The contractor shall be guided by and shall adhere to the relevant national Labor Regulations for the protection of workers. Management of different key health and safety hazards relevant to the construction activities are presented below.

- Prepare a Traffic Management Plan to ensure safety of workers, road users and community members;
- Install enclosures and cover on material storage piles, and increase moisture content;
- Implement dust suppression techniques, such as applying water or non-toxic chemicals along RoW to reduce dust from moving vehicles;
- Avoid burning solid waste;
- Remove materials from the bottom of piles to minimize dust re-suspension;
- Cover transport vehicles.
- Hazardous materials storage and handling facilities should be constructed away from traffic zones and should include protective mechanisms (e.g., reinforced posts, concrete barriers, etc.) to protect storage areas from vehicle accidents.
- Covered and ventilated temporary storage areas should be designed to facilitate collection of potentially hazardous leaks and spills, including the use of sloped surfaces to direct spill flows, and the use of catch basins with valve systems to allow spills and releases to enter a dead-end sump from which spilled materials can be pumped/recovered.
- Where hydraulic equipment is used over or adjacent to water or other sensitive receptors, biodegradable hydraulic oils should be used.
- Include secondary containment for above ground liquid storage tanks and tanker truck loading and unloading areas.
- Fuelling areas should be equipped with containment basins in areas with a high risk of accidental releases of oil or hazardous materials (e.g., fuelling or fuel transfer locations). Fuel dispensing equipment should be equipped with “breakaway” hose connections that provide emergency shutdown of flow should the fuelling connection be broken by movement. Fuelling equipment should be inspected prior to fueling activities to ensure all components are in satisfactory condition.
- Prepare a spill prevention, control, and countermeasure plan;
- Provide portable spill containment and cleanup equipment on site and provide training on how to use equipment.
- Train workers in lifting and material handling techniques, including the placement of
- weight limits above which mechanical assists or two-person lifts are necessary;
- Plan work site layout to reduce the need for manual transfer of heavy loads;
- Select tools and design work stations that reduce force requirements and holding times, and which promote improved posture, including, where applicable, user adjustable work stations;
- Implement administrative controls into work processes, such as job rotations, rest, or stretch breaks;
- Implement good housekeeping practices, such as sorting and placing loose construction materials or demolition debris in established areas away from foot paths;

- Clean up excessive waste debris and liquid spills regularly;
- Locate electrical cords and ropes in common areas and marked corridors;
- Use slip retardant footwear.
- Conduct sawing, cutting, grinding, sanding, chipping or chiseling with proper guards and anchoring as applicable;
- Maintain clear traffic ways to avoid driving of heavy equipment over loose materials;
- Wear appropriate PPE, such as safety glasses with side shields, face shields, hard hats, and safety shoes.
- Plan and segregate the location of vehicle traffic, machine operation, and walking areas, and control vehicle traffic through the use of one-way traffic routes, establishment of speed limits, and on-site trained flag-people wearing high-visibility vests or outer clothing coverings to direct traffic;
- Ensure the visibility of personnel through the use of high visibility vests when working in or walking through heavy equipment operating areas, and training workers to verify eye contact with equipment operators before approaching the operating vehicle;
- Ensure moving equipment is outfitted with audible back-up alarms;
- Use inspected and well-maintained lifting devices that are appropriate for the load, such as cranes, and securing loads when lifting them to higher job-site elevations;
- Minimize the risk of free fall of materials by installing telescoping arm loaders and conveyors; inspect all slings before use;
- Equip lifting appliances with means of emergency escape from the driver's cabin and a safe means for the removal of an injured or ill driver.
- Control site-specific factors which may contribute to excavation slope instability including, for example, the use of excavation dewatering, side-wall support, and slope gradient adjustments that eliminate or minimize the risk of collapse, entrapment, or drowning;
- Provide safe means of access and egress from excavations, such as graded slopes, graded access routes, or stairs and ladders;
- Avoid the operation of combustion equipment for prolonged periods inside excavation areas where other workers are required to enter unless the area is actively ventilated.

Annex 11: Emergency Preparedness and Response Plan Guidelines

Appropriate resources must be provided to respond to accidental and emergency situations for operations and activities during construction phase. The contractor will produce the EPRP for addressing training, resources, responsibilities, communication, and all other aspects required to effectively respond to emergencies associated with their respective hazards.

This Emergency Preparedness and Response Plan (EPRP) is intended as a practical working document for the Project. The purpose of this document is to provide the basic guidelines on how to respond to potential emergency situations that may arise from the Project. These potential emergency situations include medical emergencies and fires. All activities associated with the Project will require a site-specific EPRP to mitigate impacts, which meet or exceed all applicable regulations.

The objectives of the EPRP are as follows:

- Protect the communities and the environment through the development of emergency response strategies and capabilities.
- Set out the framework for hazard identification to define procedures for response to the situations including the development of contingency measures.
- Structure a process for rapid and efficient response to and manage emergency situations during the Construction works.
- Assign responsibilities for responding to emergency situations.

Undertake the Risk Assessment

Regular risk assessments should be conducted to identify potential hazards related to the construction works. Update the risk assessment periodically and whenever there are significant changes to the project.

A11.1 Spill Prevention and Management Plan

Liquid waste spills that are not appropriately managed have the potential to harm the environment. By taking certain actions, the likelihood of spills can be reduced, and their effect minimized. To avoid spills and to help the clean-up process of any spills, the construction contractors, supervising engineer, and the management and staff of SAVE project should be aware of spill procedures. By formalizing these procedures in writing, staff members can refer to them when required thus avoiding undertaking incorrect spill procedures.

A detailed spill management plan will be prepared for the construction phase. These plans will contain the following:

- Identification of potential sources of spill and the characterization of spill material and associated hazards.
- Risk assessment (likely magnitude and consequences)
- Steps to be undertaken taken when a spill occurs (stop, contain, report, clean up and record).
- A map showing the locations of spill kits or other cleaning equipment. This should also be included in the C-ESMP.

A11.2 Other Emergencies

Response plans for other emergencies, including but not limited to the following, will also be developed:

- Extreme weather events such as extreme heat, heavy downpour and consequent flooding.
- Vehicle accident.
- Electrical and fire hazards.
- Power outages and equipment Failure.
- Community unrest and worker protests

A11.3 Roles and Responsibilities

With respect to this ERP, the construction contractor has the responsibility to:

- Provide emergency response services and to structure and coordinate emergency response procedures for the Project;
- Ensure that specific emergency responsibilities allocated to them are organised and undertaken; and
- Ensure that employees and contractor third parties are trained and aware of all required emergency procedures.

Roles, responsibility and authority will be defined, documented and communicated in order to facilitate effective emergency response through implementation of the EPRP. Management will provide resources essential to the implementation and control of the EPRP including: human resources, technology, and financial resources.

The construction contractor will appoint specific emergency response representative(s) who, irrespective of other responsibilities, will have defined roles, responsibility, and authority for emergency response of the facility. The sections below provide more specific responsibilities related to each position.

A11.3.1 Emergency Response Representatives

- Actively participate in the facilities planning, implementation and reviewing of the sites ERP.
- Ensure all staff members are aware of the procedures outlined in the ERP.
- Setting up practical training schedules (drills) annually to ensure that all staff are prepared in case of an emergency.
- Report any incidents that occur to senior management staff and/or the relevant authorities.
- Appoint an Emergency Response team which includes an appropriate first aid representative and a fire warden.
- Ensure that the appointed Emergency Response team members undergo the correct training.
- Appoint an appropriate Emergency coordinator.

A11.3.2 First Aid Representatives

- Ensure that the first aid box is properly stocked to meet all foreseeable incidents which may occur.

- Ensure that the boxes are properly safe guarded and that First Aiders name appears on the box.
- Should any activity involve hazardous chemical substances, or any other specific first aid emergencies, this must be brought to the attention of the emergency coordinator.
- Ensure the first aid certificate is current.
- Ensure that there is always a first aider available at each shift.

A11.3.3 Fire Wardens

- Ensure that the firefighting equipment is regularly serviced.
- Attend the relevant firefighting training.
- Report any unserviceable or damaged fire- fighting equipment to the Emergency Response Representatives.

A11.3.4 Emergency Co-Ordinator

- Ensure that an update of the EPRP is kept on file and is easily accessible in case of an emergency.
- Ensure that all staff have been issued with the correct PPE.
- Ensure that a list of emergency telephone numbers, including those of the Emergency Response team, are visible to all staff at several locations around the facility.
- In the case of an emergency, the emergency coordinator is responsible for undertaking roll call at the designated Assembly points.

A11.4 Emergency Communications and Coordination Plan

In an emergency where there is an immediate threat to communities, personnel or the environment, the Project Manager will be notified immediately. The Project Manager will dispatch the Emergency Response Coordinator who will determine the appropriate plan of action depending on the severity of the emergency, the people affected, and the need to evacuate.

If there is a developing emergency or an unusual situation, where an emergency is not imminent, but could occur if no action is taken, the Senior Operations Manager (or if the Senior Operations Manager is absent) the Environmental Manager) is to be informed immediately. Once the emergency or unusual situation has been managed, the correct incident/near miss must be reported to the AfDB.

If an emergency poses a direct threat to communities in the area, the Environmental Officer and/or Social Officer will advise persons in the vicinity of the emergency to evacuate due to the potential risk. The appropriate government authorities will immediately be notified of such an emergency evacuation. The Emergency Response Coordinator will be tasked with responding to the potential risk. Should the emergency be such that it can be managed by ESA, equipment and personnel will be deployed to the maximum extent necessary, so as to prevent/minimise potential risks.

A11.5 Response to Incidents

An incident is any occurrence that has caused, or has the potential to cause, a negative impact on people, the environment or property (or a combination thereof). It also includes any significant departure from standard operating procedures. The reporting and investigation of all potential

and actual incidents that could have a detrimental impact on human health, the natural environment or property is required so that remedial and preventive steps must be taken to reduce the potential or actual impacts because of all such incidents.

Any incident must immediately be reported to the relevant authorities and all the necessary documentation must be completed and submitted to the relevant authorities within the prescribed timeframes.

A11.6 Verification

An environmental emergency response system will be developed for the execution of emergency drills that will include the following, inter alia:

- Fire Drills.
- Emergency Evacuation Drills.
- Medical and Environmental Drills.

Reporting and monitoring requirements for the plan will include:

- Monthly inspections and audits;
- Quarterly reporting of accidents/ incidents;
- Reporting at the time of the incident and monthly spill reporting;
- Bi-annual emergency response drills; and
- Annual reporting on training.

Appendix 12: Waste Management Plan

1. INTRODUCTION

The Waste Management Plan (WMP) addresses management of all solid and wastewater, including hazardous and non-hazardous waste, produced as a result of project activities within the College's Campus. The WMP covers the construction and operational phases. This plan constitutes the draft which will require amendment and updating during construction and operation phases of the Project.

2. PURPOSE

The WMP aims to provide guidelines on waste reduction, segregation, collection and disposal practices in accordance with international best practices, to avoid deterioration of the natural environment and negative impacts on the health and safety of communities in the Project Area.

The Project is committed to apply the waste hierarchy and will seek to be a zero-waste discharge facility. This plan is the primary tool to guide employees towards waste management.

3. WASTE MANAGEMENT OPTIONS - WASTE HIERARCHY

The waste hierarchy presents waste management stages commencing with the most preferable option to the least preferable option. Waste prevention is the most preferred option of prevention, followed by reuse, recycling, recovery and is safe disposal as the last option (Figure 1).




Figure 1: *Waste Management Hierarchy*

These stages are described in more detail below:

A. Prevention

Waste Generators should ensure there is minimal wastage. This could be achieved through reduction of construction mistakes, ordering the right quantities of materials, getting the right-size materials for the job, proper storage of materials, trying out new building methods and choosing building products with minimal packaging. Waste Generators should be committed to avoiding the generation of waste and not using hazardous materials. Where the use of hazardous materials is unavoidable, efforts should be made to identify replacement materials that are non-hazardous.

B. Re-use

Waste Generators should be required to prepare a maintenance management plan which seeks to ensure that all equipment is regularly checked and maintained and refurbished or repaired. In addition, Waste Generators should seek to sell and buy used items, donating them for free or exchanging them.

C. Recycling

Waste Generators should seek to turn waste into a new substance or product, such as composting of organic wastes to a standard that meets quality controls. This compost could be sold or given to farming communities around the construction and operations sites to facilitate improvements in soil conditions and hence their production levels.

D. Recovery

Recovery of waste is usually most successful when done in bulk. Therefore, a centralised recovery facility is preferable. The common forms of recovery include composting, anaerobic digestion, incineration with energy recovery, gasification and pyrolysis which produce energy (fuels, heat and power) and materials from waste. It is recommended that composting should be considered for organic solid waste and sludge that will be generated at the Technical College.

E. Disposal

Disposal is deemed the last resort and must occur in an environmentally responsible manner. Disposal results in waste going to landfill or to incineration without energy recovery and is the least preferred environmental option. However, when wastes must go for disposal, this must occur at a suitably designed sanitary waste disposal site.

4. WASTE CATEGORIES GENERATED IN THE PROJECT

Solid waste generation in the at the Technical College during project life cycle will generally include domestic waste, commercial waste, e-wastes, construction and demolition debris, sanitation residue and waste water. These wastes will be in solid or semi-solid form and will potentially include very low quantities of industrial hazardous wastes and bio-medical waste. All industrial hazardous waste and biomedical waste must be disposed of properly by the respective industries and cannot be included in the general waste management system. The main waste categories anticipated are:

- ✓ Biodegradable waste (food and kitchen waste, green waste such as vegetables, leaves and fruits; and sludge)

- ✓ Recyclable material (paper, glass, bottles, cans, metals, certain plastics, etc.); and
- ✓ Inert waste (construction and demolition waste, dirt, rocks, street sweeping, drain silt, debris, etc.)

The sources of waste and waste generators and the anticipated content of the solid waste generated are presented in table 1 below.

Table 1: Sources of waste, waste generators and content

Source	Typical waste generators	Solid waste content
Domestic	Dwelling units	Food wastes, paper, cardboard, plastics, textiles, leather, yard wastes, wood, glass, metals, consumer electronics, batteries, limited household hazardous wastes and sewage waste.
Commercial and Institutional	Stores, lecture rooms, cafeteria, market, office buildings	Paper, cardboard, plastics, wood, food wastes, glass, metals, special wastes, hazardous wastes
Construction and demolition	New construction sites, renovation sites, demolition of building structures	Wood, steel, concrete, rubble, dirt etc.
Wastewater	Water and waste water treatment plants	Drain silt, landscape and tree trimmings, general wastes and sludge.

5. WASTE TREATMENT OPTIONS

The primary options for the treatment of solid waste include, in order of environmental benefit:

- ✓ Anaerobic Digestion;
- ✓ Composting (windrow, aerated static pile, in-vessel and vermin-composting);
- ✓ Incineration with or without energy recovery;
- ✓ Pyrolysis and gasification;
- ✓ Plasma pyrolysis and palletisation; and
- ✓ Reuse Derived Fuel (RDF) for mixture waste.

Since the nature of waste envisaged is mainly organic, bioconversion methodologies are considered the preferred technology.

6. EXISTING AND PROPOSED WASTE MANAGEMENT INFRASTRUCTURE IN AT SOCHE

There are organized waste management systems such as collection, transport and disposal. The Technical College has both solid and wastewater collection and disposal facilities. Solid waste disposed is stored in Waste Collection Bin that are placed in strategic places at the campus and then legally dumped at Medi Dumpsite.

7. SOLID WASTE MANAGEMENT IN THE PROJECT AREAS

All Waste Generators within Project Areas will be required to segregate waste at source to ensure the value of the wastes are optimised through recovery, reuse and recycling. By providing an

enabling environment the success rate of correct waste practices being implemented are increased. Segregation should be by generators and into three main waste streams:

- ✓ Wet (biodegradable);
- ✓ Dry (plastic, paper, metal and wood); and
- ✓ Domestic hazardous wastes (diapers, napkins, empty containers of cleaning agents, mosquito repellents etc.).

Collection of the segregated waste is to be undertaken by an authorised waste collector. As a minimum wet and dry wastes should be segregated (2-bin system) by the waste generators

Construction and demolition waste should be stored separately. Opportunities to repurpose this waste as secondary aggregate to the construction industry should be investigated to ensure this waste is either utilised in the Project Sites or is sold as a product to the construction industry. No construction or demolition waste should be disposed of to landfill. No hazardous wastes shall be permitted to be disposed of outside the boundary of the Project Sites unless being transported to a sanitary landfill. It will be the generators responsibility to ensure that the waste collector which will be transporting the waste for disposal is licenced to do so. In addition, the Generator will need to provide evidence in writing from the receiving disposal site of its capacity to recycle or dispose of the waste in an environmentally sound manner. Proof of safe disposal should be provided to the Blantyre City Council, such as a waste disposal ticket issued and date stamped by the landfill.

During the operation phase, this waste will be taken directly to the treatment sites. Primary collection of solid waste will occur using segregated bins or containers which will be placed on the streets for collection. This waste will be taken to a solid waste intermediate storage facility. The use of an intermediate site allows for the optimisation of transport devices and manpower which in addition allows for timely collection of waste from source and onward treatment. Secondary transportation occurs from the storage area to the landfill site. The dry waste such as paper and plastic and cardboard and glass are to be recycled. Waste collection from generators within the college campus will need to occur on a daily basis in order to prevent garbage containers overflowing and waste littering the streets. To maintain a hygienic environment regular waste clearance is required.

8. PERFORMANCE MONITORING

Site inspections must be performed on regular basis by qualified personnel from the College Inspections will ensure that all commitments in this Waste Management Plans are being enforced and that specific waste management elements are verified.

8.1.Data Collection

Implementation of the waste hierarchy principles requires that destinations and quantities of residual matter are monitored. A register of waste material should be maintained to ensure the measurement of eliminated waste and of residual matter sent for reuse, recycling and reclamation.

8.2. Waste Audit

After a year of operation, a waste audit should be performed, on all waste data collected, to identify waste streams and fate and develop ways to reduce waste production.

9. PERFORMANCE INDICATORS

Measurement is an important tool in improving performance, and performance indicators will help the Technical College define and measure progress towards its goals. The results reflect current conditions and allow orientation and coordination of further actions towards sustainability.

9.1. Environmental Audit Results

Environmental auditing is a key process in the implementation of the Environmental and Social Management Plan (ESMP), of which the WMP forms a part. The findings of each audit should be registered in a database, where corrective and/or preventive actions are prescribed, responsibilities assigned to people, deadlines established and necessary resources mobilised. In compliance with the procedure, audit reports should categorise findings as being either “major”, “minor” or “observation”. The number of findings shall be decreasing every year until the ultimate goal of zero major findings is achieved.

9.2. Percentage Waste Generated

During the operational phase, the quantities and types of waste produced should be tracked for each waste generators categories, and activities examined to identify waste reduction opportunities. Specific reduction target ratios should be determined and the rate of waste production is required to reduce annually relative to production volumes.

10. RESPONSIBILITIES

The roles and responsibilities inherent to the Waste Management Plan are presented in Table 2.

Table 2: Roles and Responsibilities

Entity	Responsibilities
Soche Technical College	<ul style="list-style-type: none">- Enforce the Waste Management Plan.- Contractually obligate the Waste Generators to meet the requirements of the Waste Management Plan.- Manage the Solid Waste Management Area or appoint an appropriate contractor.- Manage the Solid Waste Treatment plant or appoint an appropriate contractor.- Manage the Wastewater Treatment plant or appoint an appropriate contractor.
Contractors	<ul style="list-style-type: none">- Provide a minimum of two garbage receptacles to allow for wet and dry waste segregation. An additional bin for hazardous waste is highly recommended.- Develop a site-specific Waste Management Plan for the activities the Contractor is undertaking.- Site-specific Waste Management Plan must be aligned with the full site waste management plan and must be approved by the Technical College prior to work commencing.- Educate all members of staff on the waste hierarchy.- Educate all members of staff on site-specific Waste Management Plan - Education is to be provided to each staff member prior to commencement of work, and regular refresher sessions are to be undertaken in the form of toolbox talks or training sessions throughout the contract period.

11. RECORD KEEPING

Data on waste production and disposal should be gathered continually via logbooks and registers. Records should be maintained on site and made available to the authorities and any other party contracted to audit or assess the waste management practices on site. The data should include the final destination of each waste stream and where disposal has occurred proof of safe disposal will be required, such as a date stamped waste disposal ticket issued by a sanitary landfill. A cost should be paid for safe disposal of wastes. Evidence of waste disposal should also be maintained.

Appendix 13: Screening Form

Environmental and Social Screening Form for Screening of Potential Environmental and Social Impacts of SAVE activities



Government of the Republic of Malawi
Ministry of Education, Science and Technology
Skills for a Vibrant Economy (SAVE) Project
Environmental & Social Screening Form

Guidelines: Site inspection of project site. The evaluation results to be a consensus of at least three officials.

Project Name: Construction of workshop for Automobile Mechanic and Electrical Installation	District.: Blantyre
Project Location: Soche Technical College – Blantyre	Nature/Size : Construction
Campus	
Name & Signature of Evaluator: Maxwell Mbulale	Date of Field Evaluation: 31 st August 2022

		Appraisal	Stage of EHS potential impact/risk/issue		Significance	Potential Mitigation Measures
		Yes / No	Construction	Operation		
1.0	Environmental Screening				Low, medium, high	
	Will the project generate the following impacts					
1.1	Loss of trees/vegetation/biodiversity	y	✓		L	<ul style="list-style-type: none"> * Replant trees * Provide seedlings to other institutions that have land
1.2	Soil erosion/siltation in the area	y	✓		L	<ul style="list-style-type: none"> * Cover loose soil * Replant trees * Plant grass * Proper landscaping of area around finished building
1.3	Pollution to land-diesel ,oils	y	✓	✓	M, L	<ul style="list-style-type: none"> * Put in place proper drainage * Use well serviced vehicles and plants * Properly store used oil * Promptly repair any leakages
1.4	Dust emissions and increased particulate matter	y	✓		M	<ul style="list-style-type: none"> * Sprinkle water on dusty areas * Use qualified drivers * Install a screen around the

						<ul style="list-style-type: none"> project area Vehicles carrying dust generating raw materials should be well covered to avoid dust emission Enforce speed limit (20km/hr) Provide PPE to workers Sensitise staff and students on project activity Establish Grievance Redress Management Committee for staff and students
1.5	Solid waste generation	y	√	√	M, L	<ul style="list-style-type: none"> Provide waste receptacles Liaise with Blantyre City Council for waste disposal services Contractor to construct toilets for construction workers
1.6	Liquid wastes and waste water generation	y	√	√	M, M	<ul style="list-style-type: none"> Connect building to existing City sewer line Sensitise users on proper use Provide proper drainage for storm water
1.7	Introduction of hazardous chemicals and wastes	y	√		M	<ul style="list-style-type: none"> Provide PPE to workers Liaise with Blantyre City Council on proper disposal of hazardous waste Store hazardous materials in secure and access restricted places Provide adequate signage Contractor to employ qualified OSHO
1.8	Borrow pits and pools of stagnant water	y	√		M	<ul style="list-style-type: none"> Source materials from licensed suppliers
1.9	Rubble/heaps of excavated soils	y	√		M	
1.10	Invasive tree species	y	√	√	L, L	<ul style="list-style-type: none"> Use for landscaping Disposal at designated sites Liaise with forestry department when planting trees Plant local indigenous varieties
1.11	Long term depletion of water	N				
1.12	Reduced flow of water sources	N				
1.13	Nuisance from noise and vibrations	y	√		M	<ul style="list-style-type: none"> Use well serviced vehicles and plants Enforce speed limit (20km/hr.) Use certified drivers

						<ul style="list-style-type: none"> Restrict working hours during the day (6am to 6pm) Avoid unnecessary hooting Switch off engines when not in use Limit time for workers exposed to noise and vibrations Establish GRMC for staff and students to handle noise complaints
1.14	Loss of soil fertility	N				
1.15	Incidence of flooding	N				
1.16	Increased Energy use	y	√	√	M, M	<ul style="list-style-type: none"> Design considerations to reduce energy use Install a mix of energy sources (solar, hydro)
1.17	Increased demand and/or portable water use	y	√	√	M, L	<ul style="list-style-type: none"> Develop proper arrangement on portable water source use Install water storage system Install separate water meter for contractor
1.18	Increase emergence of man-made and natural disasters e.g. fires etc.	y	√	√	M, L	<ul style="list-style-type: none"> Install fire detection and suppression systems Sensitize staff/students on fire safety Designate emergency assembly points Put proper signage for directions in case of emergency Install fire hose reels and fire extinguisher Train staff and students on use of fire suppression equipment
2.0	Cultural, Social and Economic Screening Will the project generate the following negative social and economic impacts?					
2.1	Loss of land to households	n				
2.2	Loss of properties – houses, structures	n				
2.3	Loss trees, fruit trees by households	n				
2.4	Loss of crops by people	n				
2.5	Loss of access to river/forests/grazing	n				


	area					
2.6	Impact cultural site, graveyard land	y	✓		L	Follow CHANCE find Procedure
2.7	Conflicts over use of local water resources	y	✓		L	Develop proper arrangement on portable water source use
2.8	Disruption of important pathways, roads	n				
2.9	Loss communal facilities -churches	n				
2.10	Loss of livelihood system	n				
2.11	Blockages to footpath/roads	n				
2.12	Bring resettlement issues	n				
2.13	Spread of HIV/AIDS and other STIs	y	✓		M	<ul style="list-style-type: none"> Contractor to have a workplace policy on HIV and AIDS and STIs Sensitize workers, students and staff on HIV and AIDS and STIs Distribute HIV and AIDS and STIs prevention and control products to workers, students and staff
2.14	Spread of Covid-19	y	✓	✓	L, L	<ul style="list-style-type: none"> Sensitize workers and communities on Covid 19 Adhere to Covid 19 prevention protocols Seek medical help if unwell
2.15	Occupational safety and health issues	y	✓		M	<ul style="list-style-type: none"> Install proper signage in strategic places Store hazardous materials in secure and restricted access area Provide adequate and appropriate PPE Provide first Aid kits and train users Develop and use work place safety code of conduct Contractor to employ qualified OSHO Contractor to have OSH certificate
2.16	Increase exposure of Hazardous chemicals and wastes	y	✓		M	<ul style="list-style-type: none"> Install proper signage in strategic places Hoard the construction site Store hazardous materials in secure and restricted access area Provide adequate and

						<ul style="list-style-type: none"> appropriate PPE Provide first Aid kits and train users Develop and use work place safety code of conduct Contractor to employ qualified OSHO Develop Grievance Redress Management Committee to handle complaints
2.17	Safety issues with respect to poor building designs	y	✓	✓	M, L	<ul style="list-style-type: none"> Use qualified architects in designing building Provide for disability friendly technologies in design and construction Designs and plans should be approved by regulators (Blantyre city council)
2.18	Exclude other users especially disabled and vulnerable with respect to poor building designs	y	✓	✓	M, L	<ul style="list-style-type: none"> Provide for disability friendly technologies such as ramps in design and construction
2.19	Increased GBV and SEA	y	✓		M	<ul style="list-style-type: none"> Put in place work place code of conduct, conditions of service and Grievance Redress mechanism (CRM) Provide equal employment opportunities for both women and men Sensitize workers on code of conduct, conditions of service and GRM Put in place GBV and SEA workplace policies
2.20	Increased violence against children	y	✓		L	<ul style="list-style-type: none"> Employ only those 18 and above Use National Identification cards for verification

Overall evaluation of Screening Exercises.


The results of the screening process would be either the proposed sub - projects would be exempted or subjected to further environmental and resettlement assessments. The basis of these options is listed in the table below:

Review of Environmental Screening	Tick	Review of Social and Economic Screening	Tick
1. The project is cleared. No serious impacts. (When all scores are "No" in form), though the bids/contracts still would have standard EHS clauses		1. The project is cleared. No serious social and economic impacts. (Where scores are all "No", "few" in form) though the bids/contracts still would have standard clauses on addressing emerging social and economic issues	✓
2. There is need for further assessment -ESMP or	✓	2. There is need for resettlement/ compensation.	

ESIA (when some score are "Yes, High" in form), as determined by MEPA		(When some score are "Yes, High" in form) including need for ESMP or ESIA as determined by MEPA	
Approval by Environmental officer/ Name: Maxwell Mbulaje		Approval by Director of Planning and Development Name:	
Signature 	Date: 31 st August 2022	Signature	Date

NOTES:

1. The DPD shall ensure that a completed form is filed within project file immediately after endorsement. Environmental Officer may keep a duplicate.
2. Project Management Committee will maintain a copy of completed form
3. It is the duty of Director of Planning and Development and Environmental Officer to ensure mitigation measures outlined in form are implemented.
4. An Environmental Officer shall prepare a monthly monitoring report on implementation of mitigation measures.
5. The mitigation measures shall be sourced from expert knowledge, stakeholder consultations, EHS guidelines etc.
6. The bids/contracts still would have standard EHS clauses
7. The screening form will be updated prior to use, to reflect a more final set of EHS potential impacts/risks/issues




Appendix 14: Site Layout Plans and Designs


Location plan




Site Plan



Ground floor plan



First floor plan



Workshop in 3D

